

**FOURMILE CANYON PROJECT
THREE WEEK SCHEDULE**

As of 24 JULY 2019



	Day	JUL							JUL/AUG							AUG							AUG						
		Current Week							Week 2							Week 3							Week 4						
		S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F
Project Administration																													
Weekly Meeting, 10:00 AM	4				X						X								X						X				
Civil																													
Excavate Wall N-5	3		X	X	X																								
Excavate Wall N-3	1			X																									
Excavate Wall N-4	7				X			X	X		X		X				X	X											
Backfill Wall N-6	2					X		X																					
Drainage																													
Pipe; P-N-100	1							X																					
Pipe; P-N-103	1								X																				
Pipe; PN 104	1									X																			
Pipe; P-N-106	1										X																		
Pipe; P-N-111	1											X																	
Pipe; P-N-107 & 108	8												X	X	X	X	X		X	X	X								
Pipe P-N-109	1																							X					
8x5 CBC	1																								X				
HTM																													
Soil Nail Wall N-3	2					X	X																						
Soil Nail Wall N-4	6							X	X		X	X				X	X												
Structures																													
Wall N-5 Footer	4			P	F	R	P																						
Wall N-5 Wall	11		F	R	P			F	R	F	P	F		R	F	P													
Wall N-5 Curb	2																					F	F						
Wall N-3 Footer	4												F	F	R	P													
Wall N-3 Wall	6															F	R		P	F	R	P							
Wall N-3 Type 3 Curb	1																						F						
Wall N-4 Footer	0																												
Set W-Beams & Pour Caissons Wall N-1	17				P	P		P	P	P	P	P	P	P	P	P	P	P	P	P	P								
West Drilling																													
Caissons Wall N-1	6																X	X	X	X	X	X							
Caissons Wall N-2	9							X	X	X	X	X	X	X	X	X													
Colorado Custom Rock																													
Stone Veneer Wall S-4	2		X	X																									
Stone Veneer Wall N-6	13			X	X	X		X	X	X	X	X	X	X	X	X	X												
Stone Veneer Wall N-3	5																	X	X	X	X	X							
Environmental																													
Weekly Inspection	4				X				X					X								X							
Boulder County Inspection	0																												
Traffic Control																													
Lane Close with Flagging (x3) (x2 areas)	20		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X							
TCI	8	X	X				X	X					X	X				X	X					X	X				
Additional Flagging	20		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X							
Delivery/Specialty Item																													

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure