

**FOURMILE CANYON PROJECT
THREE WEEK SCHEDULE**

As of 19 JUNE 2019



Day	JUN							JUN							JUL							JUL							
	Current Week							Week 2							Week 3							Week 4							
	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14
Project Administration																													
Weekly Meeting, 10:00 AM	4			X						X							X							X					
P-N-108 Coordination Meeting										X																			
Civil																													
Excavate N-5	11		X	X	X				X	X	X	X	X			X	X	X											
Riprap in front of Wall S-1					X					X																			
Riprap in front of Wall S-4						X						X																	
Riprap in front of Wall S-3									X				X																
Riprap in front of Wall S-2										X																			
Excavate Wall N-3																X	X			X					X				
HTM																													
Soil Nail Wall N-5					X	X										X	X												
Soil Nail Wall N-3																		X					X	X					
Structures																													
NW-6 Footer	3		F	F	P																								
NW-6 Wall	7				F	R			F	P	R	F	P																
NW-5 Footer	4															F	F	R		P									
NW-5 Wall	5																						F	R	F	P	F		
NW-3 Footer	3																							F	F	R			
NW-3 Wall	0																												
Set W-Beams & Pour Caissons Wall N-1	19		P	P	P	P	P		P	P	P	P	P		P	P	P		P			P	P	P	P	P			
West Drilling																													
Caissons Wall N-1	19		X	X	X	X	X		X	X	X	X	X		X	X	X		X			X	X	X	X	X			
Caissons Wall N-2	13																												
Colorado Custom Rock																													
Stone Veneer Wall S-1	3								X	X	X																		
Stone Veneer Wall S-2	3															X	X		X										
Stone Veneer Wall S-3	3																						X	X	X				
Stone Veneer Wall S-4	3										X	X			X														
Drainage																													
Pipe: P-N-100	1																						X						
Pipe: P-N-103	1																							X					
Pipe: PN 104	1																								X				
Pipe: P-N-106	1																								X				
Pipe: P-N-111	1																									X			
Pipe: P-N-108	0																												
Environmental																													
Weekly Inspection	4				X					X								X						X					
Boulder County Inspection	1																												
Traffic Control																													
Move Traffic Signals Wall S-4 & 5 to N-1, 2 & 3										X																			
Lane Close with Flagging (x3) (x2 areas)	19		X	X	X	X	X		X	X	X	X	X		X	X	X		X			X	X	X	X	X			
TCI	9	X	X				X	X					X	X					X		X	X				X	X		
Additional Flagging	14								X	X	X	X	X		X	X	X		X			X	X	X	X	X			
Delivery/Specialty Item																													
Equipment																													

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure