

**FOURMILE CANYON PROJECT
THREE WEEK SCHEDULE**

As of 26 JUNE 2019



Day	JUN							JUL							JUL							JUL							
	Current Week							Week 2							Week 3							Week 4							
	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Project Administration																													
Weekly Meeting, 10:00 AM	4				X						X								X							X			
P-N-108 Coordination Meeting											X																		
Civil																													
Excavate N-5	5						X			X	X	X		X															
Riprap in front of Wall S-4	2			X		X																							
Riprap in front of Wall S-3	1					X																							
Riprap in front of Wall S-2	1				X																								
Excavate Wall N-3	3									X	X																X		
Build up for Caissons at Wall N-1	1				X																								
Drainage																													
Pipe: P-N-100	1															X													
Pipe: P-N-103	1																X												
Pipe: PN 104	1																	X											
Pipe: P-N-106	1																		X										
Pipe: P-N-111	1																						X						
Pipe: P-N-108	4																							X	X	X	X		
HTM																													
Soil Nail Wall N-5																X	X												
Soil Nail Wall N-3			X	X														X	X					X	X				
Structures																													
NW-6 Footer	1					P																							
NW-6 Wall	6			F	P	P	F	R			P																		
NW-5 Footer	7							F			R	P							F	F	R			P					
NW-5 Wall	8											F			R			F	P						F	R	F	P	
NW-3 Footer	3																									F	F	R	
NW-3 Wall	0																												
Set W-Beams & Pour Caissons Wall N-1	18			P		P	P	P			P	P	P		P		P	P	P	P	P			P	P	P	P	P	
West Drilling																													
Caissons Wall N-1	19		X	X	X	X	X			X	X	X		X		X	X	X	X	X	X			X	X	X	X	X	
Caissons Wall N-2	13																												
Colorado Custom Rock																													
Stone Veneer Wall S-1	3		X	X	X																								
Stone Veneer Wall S-2	3				X	X	X																						
Stone Veneer Wall S-3	4									X	X	X		X															
Stone Veneer Wall S-4	5															X	X	X	X	X									
Environmental																													
Weekly Inspection	4				X						X								X							X			
Boulder County Inspection	0																												
Traffic Control																													
Lane Close with Flagging (x3) (x2 areas)	19		X	X	X	X	X			X	X	X		X		X	X	X	X	X			X	X	X	X	X		
TCI	9	X	X					X	X			X	X	X								X	X					X	X
Additional Flagging	14									X	X	X		X		X	X	X	X	X			X	X	X	X	X		
Delivery/Specialty Item																													
Equipment				X										X															

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure