

**FOURMILE CANYON PROJECT
THREE WEEK SCHEDULE**

As of 10 JULY 2019



	Day	JUL							JUL							JUL							JUL/AUG															
		Current Week							Week 2							Week 3							Week 4															
		S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S							
		6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4							
Project Administration																																						
Weekly Meeting, 10:00 AM	4				X							X							X								X											
P-N-108 Coordination Meeting	1											X																										
Civil																																						
Excavate Wall N-5	3				X		X			X																												
Excavate Wall N-3	2		X			X																																
Excavate Wall N-4	6										X	X					X	X			X						X											
Backfill Wall N-6	2											X	X																									
Drainage																																						
Pipe: P-N-100	1																	X																				
Pipe: P-N-103	1																		X																			
Pipe: PN 104	1																			X																		
Pipe: P-N-106	1																			X																		
Pipe: P-N-111	1																									X												
Pipe: P-N-108	4																									X	X	X	X									
HTM																																						
Soil Nail Wall N-5	2										X	X																										
Soil Nail Wall N-3	4			X	X		X			X																												
Soil Nail Wall N-4	6											X	X						X	X							X	X										
Structures																																						
Wall N-6 Type 3 Curb	3			F	F	P																																
Wall N-5 Footer	6		F	P									F	F			R	P																				
Wall N-5 Wall	16				F	R	F			P	F	R	F	P					F	R	F				P	F	R	F	P									
Wall N-3 Footer	4										F	F	R	P																								
Wall N-3 Wall	6																F	R	P	F	R			P														
Wall N-3 Type 3 Curb	3																									F	F	P										
Wall N-4 Footer	1																																			F		
Set W-Beams & Pour Caissons Wall N-1	17					P	P			P	P	P	P	P			P	P	P	P	P			P	P	P	P	P			P	P	P	P	P			
West Drilling																																						
Caissons Wall N-1	17				X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
Caissons Wall N-2	13																																					
Colorado Custom Rock																																						
Stone Veneer Wall S-3	2		X	X																																		
Stone Veneer Wall S-4	10				X	X	X			X	X	X	X	X			X	X																				
Stone Veneer Wall N-6	8																		X	X	X				X	X	X	X			X	X	X	X	X			
Stone Veneer Wall N-3	0																																					
Environmental																																						
Weekly Inspection	4				X							X							X										X									
Boulder County Inspection	0																																					
Traffic Control																																						
Lane Close with Flagging (x3) (x2 areas)	20		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
TCI	8	X	X						X	X						X	X																				X	X
Additional Flagging	20		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Delivery/Specialty Item																																						

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure