

FOURMILE CANYON PROJECT THREE WEEK SCHEDULE

As of 31 JULY 2019



Day	JUL/AUG Current Week								JUL/AUG Week 2							AUG Week 3							AUG Week 4							Notes											
	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W		T	F	S	S	S	M	T	W	T	F	S
	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		25	26	27	28	29	30	31				
Project Administration																																									
Weekly Meeting, 10:00 AM	4				X						X							X																							
Civil																																									
Excavate Wall N-5	3		X	X	X																																				
Excavate Wall N-3	2			X	X																																				
Excavate Wall N-4	5		X	X						X	X		X																												
Backfill Wall N-6	2						X			X																															
Drainage																																									
Pipe: P-N-100	2								X									X																							
Pipe: P-N-103	2									X									X																						
Pipe: PN 104	2										X												X																		
Pipe: P-N-106	2											X											X																		
Pipe: P-N-111	2												X										X																		
Pipe: P-N-107 & 108	8									X	X	X	X	X			X	X	X																						
Pipe P-N-109	1																																			X					
8x5 CBC	1																																								
HTM																																									
Soil Nail Wall N-4	6					X	X				X	X				X	X																								
Structures																																									
Wall N-5 Footer	8		F	R	P	R	P				F	R	P																												
Wall N-5 Wall	7		F	R	P											F	R	F	P																						
Wall N-5 CAP	6					P				P	P	P																							F	F					
Wall N-3 Footer	3				F	R	P																																		
Wall N-3 Wall	15									F	R	F	P	F		R	F	P	F	R			F	P	F	R	F														
Wall N-3 Type 3 Curb	1																																				F				
Wall N-4 Footer	0																																								
Set W-Beams & Pour Caissons Wall N-1	18					P	P	P		P	P	P	P	P		P	P	P	P	P		P	P	P	P	P															
West Drilling																																									
Caissons Wall N-1	6																		X				X	X	X	X	X														
Caissons Wall N-2	9									X	X	X	X	X		X	X	X	X																						
Colorado Custom Rock																																									
Stone Veneer Wall S-4	2		X	X																																					
Stone Veneer Wall N-6 N-6	13				X	X	X			X	X	X	X	X		X	X	X	X	X																					
Stone Veneer Wall N-3	5																						X	X	X	X	X														
Environmental																																									
Weekly Inspection	4				X						X					X							X																		
Boulder County Inspection	0																																								
Traffic Control																																									
Lane Close with Flagging (x3) (x2 areas)	20		X	X	X	X	X			X	X	X	X	X		X	X	X	X	X		X	X	X	X	X															
TCI	8	X	X					X	X					X	X							X	X													X	X				
Additional Flagging	20		X	X	X	X	X			X	X	X	X	X		X	X	X	X	X		X	X	X	X	X															
Delivery/Specialty Item																																									

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure

Pipe & Veneer Flagging