

**FOURMILE CANYON PROJECT
THREE WEEK SCHEDULE**

As of 7 AUG 2019



	Day	JUL							JUL/AUG							AUG							AUG/SEPT							
		Current Week							Week 2							Week 3							Week 4							
		S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Project Administration																														
Weekly Meeting, 10:00 AM	4					X						X					X								X					
Civil																														
Excavate Wall N-5	0																													
Excavate Wall N-4	0																													
Backfill Wall N-6	3			X	X	X																								
Backfill Wall N-5	2						X	X																						
Drainage																														
Pipe; P-N-100	1																								X					
Pipe; P-N-103	1																								X					
Pipe; PN 104	1																									X				
Pipe; P-N-106	1																										X			
Pipe; P-N-111	1																											X		
Pipe: P-N-107 & 108	10										X	X	X	X	X		X	X	X	X	X								X	
Pipe P-N-109	0																													
8x5 CBC	0																													
HTM																														
Soil Nail Wall N-4	6					X	X				X	X		X	X															
Structures																														
Wall N-5 Footer	1								P																					
Wall N-5 Wall	6						F	P			F	R	F	P																
Wall N-5 Curb	3													F			F	P												
Wall N-3 Footer	1							P																						
Wall N-3 Wall	8				F	R	F/P	F			P	F	R	P																
Wall N-3 Type 3 Curb	3													F			F	P												
Wall N-4 Footer	3																F	R	P											
Wall N-4 Wall	7																	F	R			F	P	F	R	F/P				
Set W-Beams & Pour Caissons Wall N-1	17						P	P			P	P	P	P			P	P	P	P			P	P	P	P				
West Drilling																														
Caissons Wall N-1	6																		X				X	X	X	X	X			
Caissons Wall N-2	9										X	X	X	X	X		X	X	X	X										
Colorado Custom Rock																														
Stone Veneer Wall N-5				X	X	X	X	X			X	X	X	X	X															
Stone Veneer Wall N-3	10																X	X	X	X	X			X	X	X	X	X		
Environmental																														
Weekly Inspection	4					X						X					X							X						
Boulder County Inspection	0																													
Traffic Control																														
Lane Close with Flagging (x3) (x2 areas)	20			X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X		
TCI	8	X	X						X	X					X	X						X	X					X	X	
Additional Flagging	20			X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X		
Delivery/Specialty Item																														

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure