

FOURMILE CANYON PROJECT THREE WEEK SCHEDULE

As of 14 AUG 2019



	Day	AUG							AUG							AUG							SEPT							Notes		
		Current Week							Week 2							Week 3							Week 4									
		S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		S	S
Project Administration		17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
Weekly Meeting, 10:00 AM	4					X						X							X						X							
Civil																																
Excavate Wall N-5	1					X																										
Excavate Wall N-4	2							X		X																						
Excavate N-1/Timber Lagging	5																								X	X	X	X	X			
Excavate N-2/Timber Lagging	5																	X	X	X	X	X										
SW-5 Stream						X	X																									
SW-4 Stream								X																								
Drainage																																
Pipe; P-N-100	1									X																						
Pipe; P-N-103	1										X																					
Pipe; PN 104	1											X																				
Pipe; P-N-106	1												X																			
Pipe; P-N-111	1													X																		
Pipe; P-N-107 & 108	8																X	X	X	X	X				X	X	X					
Pipe P-N-109	1																											X				
8x5 CBC	1																												X			
HTM																																
Soil Nail Wall N-4	2					X	X																									
Structures																																
Wall N-5 Footer	3						F	R		P																						
Wall N-5 Wall	6				P	P					F	R	F	P																		
Wall N-3 Wall	6			F	P	F	R	F		P																						
Wall N-3 Cap	10					P	F	F		P	F	F	P	F			F		P													
Wall N-4 Footer	3									F	R	P																				
Wall N-4 Wall													F	R			F	P	F	R	F				P	F	R	F	P			
Set W-Beams & Pour Caissons Wall N-1/N-2	15			P	P	P	P	P		P	P	P	P	P			P	P	P	P	P											
Wall N-2 Wall	5																								X	X	X	X	X			
West Drilling																																
Caissons Wall N-1	8					X	X	X		X	X	X	X	X																		
Caissons Wall N-2	2			X	X																											
	0																															
Colorado Custom Rock																																
Stone Veneer Wall S-4	0																															
Stone Veneer Wall N-3	0																															
Stone Veneer Wall N-5	10																X	X	X	X	X				X	X	X	X	X			
Environmental																																
Weekly Inspection	4					X						X							X							X						
Boulder County Inspection	0																															
Traffic Control																																
Lane Close with Flagging (x3) (x2 areas)	20			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X				X	X	X	X	X			
TCI	8	X	X						X	X					X	X							X	X						X	X	
Additional Flagging	20			X	X	X	X	X		X	X	X	X	X			X	X	X	X	X				X	X	X	X	X			
Delivery/Specialty Item																																

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure

Pipe & Veneer Flagging