

**FOURMILE CANYON PROJECT
THREE WEEK SCHEDULE**

As of 28 AUG 2019	Day	AUG/SEPT										SEPT					AUG					SEPT									
		Current Week										Week 2					Week 3					Week 4									
		S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Project Administration		24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
Weekly Meeting, 10:00 AM	4				X							X							X							X					
Civil																															
Excavate Wall N-4 Footing	3		X	X	X																										
Excavate N-1/Timber Lagging	0																														
Excavate N-2/Timber Lagging	0																														
SW-1 Boulder Wall												X																			
SW-2 Boulder Wall												X	X	X																	
Backfill NW-5												X																			
Backfill NW-3												X	X	X																	
Excavate NW-7																	X	X	X	X	X										
South End Supgrade Prep																									X	X	X	X			
Drainage																															
Pipe; P-N-100	1																X														
Pipe; P-N-103	1																	X													
Pipe; PN 104	1																		X												
Pipe; P-N-106	1																			X											
Pipe; P-N-111	0																														
Pipe; P-N-107 & 108	5																								X	X	X	X	X		
Pipe P-N-109	0																														
8x5 CBC	0																														
HTM																															
Soil Nail Wall N-4	2				X	X																									
Structures																															
Wall N-5 Wall	3					F	R	P																							
Wall N-3 Wall	2			F	P																										
Wall N-4 Footer	3					F	R	P																							
Wall N-4 Wall											R	F	P	F			R	F	P												
Set W-Beams & Pour Caissons Wall N-1/N-2	14			P	P	P	P	P			P	P	P	P			P	P	P	P	P										
Wall N-2 Wall	0																														
West Drilling																															
Caissons Wall N-1	14		X	X	X	X	X				X	X	X	X			X	X	X	X	X										
Western Milling																															
Mill Southern Section	3																							X	X	X					
Colorado Custom Rock																															
Stone Veneer Wall S-4	0																														
Stone Veneer Wall N-3	0																														
Stone Veneer Wall N-5	10																X	X	X	X	X			X	X	X	X	X			
Environmental																															
Weekly Inspection	4				X							X						X								X					
Boulder County Inspection	1			X																											
Traffic Control																															
Lane Close with Flagging (x3) (x2 areas)	19		X	X	X	X	X				X	X	X	X			X	X	X	X	X			X	X	X	X	X			
TCI	8	X	X						X	X					X	X							X	X					X	X	
Additional Flagging	19		X	X	X	X	X				X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Delivery/Specialty Item																															

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure