

# FOURMILE CANYON PROJECT THREE WEEK SCHEDULE

As of 11 SEPT 2019



	Day	SEPT							SEPT							SEPT							SEPT/NOV						
		Current Week							Week 2							Week 3							Week 4						
		S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F
7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6
<b>Project Administration</b>																													
Weekly Meeting, 10:00 AM	4				X					X							X								X				
<b>Civil</b>																													
Excavate N-1/Timber Lagging	5								X	X	X	X	X																
Excavate N-2/Timber Lagging	5		X	X	X	X	X																						
SW-1 Boulder Wall	5															X	X	X	X	X									
SW-2 Boulder Wall	5																						X	X	X	X	X		
Backfill NW-5	3						X			X	X																		
Backfill NW-3	3										X	X	X																
Excavate NW-7	3										X	X	X				X												
South End Supgrade Prep	10								X	X	X	X	X			X	X	X	X	X									
Soil Rip-Rap wall 6	0																												
<b>Drainage</b>																													
Pipe; P-N-100	1															X													
Pipe; P-N-103	1																X												
Pipe; PN 104	1																	X											
Pipe; P-N-106	1																		X										
Pipe; P-N-111	0																			X									
Pipe; P-N-107 & 108	6																			X			X	X	X	X	X		
Pipe P-N-109	0																												
8x5 CBC	0																												
<b>HTM</b>																													
Soil Nail Wall N-7	3											X				X		X											
<b>Structures</b>																													
Wall N-4 Wall	3					P	F	P																					
Set W-Beams & Pour Caissons Wall N-1/N-2	2			P	P																								
Wall N2	5								X	X	X	X	X																
Wall N-2 Wall	5															X	X	X	X	X									
Wall N7 Footer	3																					F	R	P					
Wall N7 Wall	2																								F	R			
<b>West Drilling</b>																													
Caissons Wall N-1	3		X	X	X																								
<b>Western Milling</b>																													
Mill Southern Section	4								X	X	X	X																	
<b>South End Paving</b>																													
Colorado Custom Rock	5																					X	X	X	X	X			
Stone Veneer Wall N-3	10															X	X	X	X	X			X	X	X	X	X		
Stone Veneer Wall N-5	10		X	X	X	X	X		X	X	X	X	X																
<b>Environmental</b>																													
Weekly Inspection	4				X					X							X							X					
Boulder County Inspection	0																												
<b>Traffic Control</b>																													
Lane Close with Flagging (x3) (x2 areas)	18			X	X	X	X			X	X	X	X		X	X	X	X	X			X	X	X	X	X			
TCI	8	X	X					X	X					X	X						X	X						X	X
Additional Flagging	18			X	X	X	X			X	X	X	X		X	X	X	X	X			X	X	X	X	X			
<b>Delivery/Specialty Item</b>																													

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure