

# FOURMILE CANYON PROJECT THREE WEEK SCHEDULE

As of 4 DEC 2019



Day	DEC Current Week							DEC Week 2							DEC Week 3							DEC Week 4							
	S	B	M	T	W	T	F	S	B	M	T	W	T	F	S	B	M	T	W	T	F	S	B	M	T	W	T	F	
	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
<b>Project Administration</b>																													
Weekly Meeting, 10:00 AM	3				X						X								X										
<b>Civil</b>																													
SW-1 Boulder Wall	2				X	X																							
SW-2 Boulder Wall	2					X	X																						
SW-4 Boulder Wall	2						X		X											X									
USGS Stream Gauge	1																		X										
Excavate NW-7	5				X	X	X		X	X																			
<b>Drainage</b>																													
Pipe; P-N-115	3								X	X	X	X	X																
Pipe; P-N-108	5																X	X	X	X	X								
<b>HTM</b>																													
Soil Nail Wall N-7	4										X	X			X	X													
<b>Structures</b>																													
Wall N-1	7				P	F	P		S	S																			
Wall N7 Footer	3																		F	R	P								
Wall N7 Wall	2																						F	F					
<b>Colorado Custom Rock</b>																													
Stone Veneer Wall N-4	7										X	X			X	X	X	X	X										
Stone Veneer Wall N-3	5				X	X			X	X	X																		
<b>Environmental</b>																													
Weekly Inspection	3				X						X								X										
Seeding southern section	3															X	X	X											
Boulder County Inspection	0																												
<b>Traffic Control</b>																													
Lane Close with Flagging (x3) (x1 areas)	15				X	X	X		X	X	X	X	X		X	X	X	X	X			X	X						
TCI	9							X	X					X	X							X	X		X	X	X	X	
Additional Flagging	15				X	X	X		X	X	X	X	X		X	X	X	X	X			X	X						
<b>Delivery/Specialty Item</b>																													

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure