

## 2023 Schedule (Official dates TBD)

#### Spring (February – April)

**106th St. and N. College Ave. Roundabout:** Continued concrete and dirt work until asphalt plants re-open in April to complete remaining work.

**Clara Knotts Drain/Storm Water Work:** Washington and Home Place areas. Ongoing work by Hamilton Co. Surveyor's office continues. Call for additional info: (317) 776-8495.

**3rd Ave. SW Reconstruction**: (180 days\*) On or after 3/1; Full closure with access to local traffic only for duration of this project for 3rd Ave. SW from Elm St. to City Center Dr. This work will consist of storm water collection, pedestrian connectivity and road reconstruction.

**Duke Transmission Line:** On or after 3/15 expect crews to assemble on Veterans Way to begin pulling the transmission line into the previously buried conduit. Expect the work to be complete in April. This will result in a small closure of the road between 1st St. SW and Main St.

**Monon Greenway Reconstruction:** Ongoing work; 1.) Bridge replacement north of 116th St. continues into spring once asphalt can be laid; 2.) Bridge replacement north of Smoky Row will continue into the spring once asphalt can be laid.

**Smoky Row Reconstruction:** Substantial work has been completed on the roadway including storm water collection, utility relocations, and the replacement of the bridge over Little Cool Creek. Expect the roadway to be open for motorists between now and 4/1. The final push to construct the roundabout at the west end as well as completion of remaining work will occur in the spring/summer.

Main Street at Carmel High School: Ongoing work to complete the roundabout at Lexington Blvd., pedestrian connectivity, median work and final surface of the road to begin on or after 6/1.

# www.CarmelLink.com

As of 2/3/23 Subject to change without notice

Veterans Way & City Center Roundabout: (80 days\*) On or after 4/10 partial closures of City Center to construct the new roundabout half at a time. Expected to be complete by 7/4

### Summer (May – August)

**Street Paving/Resurfacing:** Ongoing maintenance of city streets by contractors lead by the City of Carmel Street Dept. Expect delays with partial/full closures throughout the City. More information available with the City of Carmel Street Dept. (317) 733-2001.

**Gray Rd. Path Project:** (Date TBD); multi-use path to be constructed on the east side of Gray Rd from 106th St. to 116th St. replacing the existing sidewalk.

**College Ave. Reconstruction**: (12 mos.\*) (Start date TBD); maintaining one-way traffic for duration of the road work for College Ave. from West 96th St. to West 106th St. The work in this area will consist of two new roundabouts at Pennsylvania Pkwy. and North College Ave. Parkwood Crossing and N. College Ave. will receive boulevard treatment with one lane in either direction, tree-lined median, storm water collection and pedestrian connectivity flanking the new boulevard. The timing and closures for the roundabouts are yet to be determined (information to follow).

### Fall (September- November)

Hazel Dell Pkwy. and E. 106th St. Roundabout: (Start date TBD) 90days +/- under a partial closure, maintaining north to south connectivity on Hazel Dell Parkway for the construction of the roundabout.

Path Projects: Timeline and scope undetermined

#### Anticipated 2024

N. College Ave. & 96th St. : Roundabout

Westfield Blvd. & 106th St. : Roundabout

\*Estimated/Approximate days. Weather, utilities, and unforeseen circumstances may have serious impact to schedule. We do our very best to meet these goals and appreciate your patience.

Additional Questions? Please contact: Joshua Kirsh, Engineering Administrator Email: jkirsh@carmel.in.gov Phone: 317-571-2441