



City of Raleigh
Engineering Services Department - Roadway Design & Construction Division
Roadway Design & Construction Manager: Chris Johnson, PE
Project Status Report
 DATE: 8/15/17

Notes:
 Text in **RED** denote changes from last monthly report.
 Dates shown in **BOLD** are tentative future dates (and subject to change).

PROJECT NUMBER	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D) / CONSTRUCTION (C)	PUBLIC MEETING DATES	PUBLIC HEARING/ COUNCIL	RIGHT OF WAY ACQUISITION COMPLETE	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	COUNCIL DISTRICT	PROJECT BUDGET	FUNDING SOURCE	CITY PROJECT CONTACT	CONSULTANT/CONTRACTOR
CAPITAL STREET PROJECTS																		
1	BUCK JONES ROAD	FARM GATE ROAD	XEBEC WAY	WIDEN TO 3-LANES WITH CURB AND GUTTER AND SIDEWALKS ON BOTH SIDES	1.36	40%	(C)	06/24/10 11/29/10 01/04/12 07/11/13	10/01/13	12/31/15	05/31/16	08/02/16	08/31/18	D	\$8,165,000	CITY BOND AND CAPITAL FUNDING	AMY BILLINGS	CAROLINA SUNROCK
2	LENOIR STREET, SOUTH STREET, PHASE 1 & SOUTH STREET, PHASE 2	WILMINGTON ST S. SAUNDERS ST WILMINGTON ST	EAST ST DAWSON STREET EAST ST	TWO-WAY CONVERSION PROJECT	0.85	99%	(C)	11/04/13 5/15/14	06/17/14	11/05/14	03/02/15 - 1st bid 06/29/15 - Re-bid	10/20/15	1/18/2017 - Orig 8/31/17 - Rev.	C/D	\$5,500,000	CITY BOND AND CAPITAL FUNDING	AMY BILLINGS	MOFFAT PIPE
3	HILLSBOROUGH STREET, PHASE 2	GARDNER ST	ROSEMARY ST/SHEPHERD ST	WIDEN TO 2-LANE MEDIAN DIVIDED WITH CURB AND GUTTER AND SIDEWALKS ON BOTH SIDES	0.49	66%	(C)	03/18/14 09/25/14	02/03/15	05/17/16	01/20/16-1st bid 03/09/16-Re-bid	05/03/16	11/12/2017 - Orig 7/26/18 - Rev.	D	\$14,200,000	CITY BOND AND CAPITAL FUNDING	RICHARD DICKIE	PIPELINE UTILITIES
4	MITCHELL MILL ROAD	US 401 (LOUISBURG ROAD)	FORESTVILLE ROAD	WIDEN TO 4 LANE MEDIAN DIVIDED WITH CURB AND GUTTER, SIDEWALKS ON BOTH SIDES	1.09	40%	(C)	04/08/10 09/23/10 05/05/11 05/20/14 09/11/14	12/02/14	11/17/15	01/18/16 Re-bid 03/21/16	05/03/16	03/03/18	B	\$13,800,000	CITY BOND AND CAPITAL FUNDING	TIM SUDANO	RIFENBURG CONSTRUCTION
5	YONKERS ROAD	CAPITAL BLVD	NEW BERN AVE	ROAD RECONSTRUCTION WITH BIKE LANES AND SIDEWALK ON SOUTH SIDE	2.30	65%	(D)	05/12/16 10/26/17	12/05/17	06/19/18	06/25/18	09/18/18	09/18/20	B	\$9,830,000	CITY BOND AND CAPITAL FUNDING	AMY BILLINGS	RK&K
6	PULLEN ROAD EXTENSION	WESTERN BLVD	CENTENNIAL PARKWAY	EXTEND ROAD AS 52 B-B C&G WITH SIDEWALK ON EAST SIDE, MUP ON WEST SIDE, STREET LIGHTS.	0.37	100%	(D)	03/17/16 06/16/16	08/02/16	06/06/17	06/26/17	09/19/17	12/15/18	D	\$3,000,000	PUBLIC/PRIVATE JOINT VENTURE	DAVID SAVAGE	RAMEY KEMP & ASSOC.
7	PLEASANT VALLEY	GLENWOOD AVE	DURALEIGH ROAD	WIDEN TO 3-LANE CURB & GUTTER, SIDEWALKS, AND BIKE LANES BOTH SIDES	0.60	65%	(D)	10/19/16 10/26/17	12/05/17	06/19/18	06/25/18	09/04/18	08/23/19	E	\$4,293,000	CITY BOND AND CAPITAL FUNDING	TIM SUDANO	AMT
8	NEW HOPE CHURCH ROAD	GREEN RD	DEANA LANE	WIDEN TO 3-LANE CURB & GUTTER, SIDEWALKS, AND BIKE LANES BOTH SIDES, REPLACE STORM CULVERT	0.45	65%	(D)	11/29/16 10/19/17	12/05/17	06/05/18	06/11/18	08/21/18	06/12/20	B	\$5,411,000	CITY BOND AND CAPITAL FUNDING	RICHARD DICKIE	RAMEY KEMP AND ASSOC.
9	OLD WAKE FOREST ROAD	LITCHFORD ROAD	CAPITAL BLVD.	WIDEN TO 4-LANE DIVIDED AVENUE WITH SIDEWALKS AND BIKE LANES ON BOTH SIDES	1.15	25%	(D)	11/02/17 04/12/18	06/05/18	02/05/19	02/11/19	05/07/19	07/23/21	A/E	\$13,000,000	CITY BOND AND CAPITAL FUNDING	DAVID SAVAGE	WETHERILL ENGINEERING
10	TRYON ROAD	LAKE WHEELER ROAD	PAR DRIVE	WIDEN TO 4-LANE DIVIDED AVENUE WITH SIDEWALKS AND BIKE LANES ON BOTH SIDES	1.00	23%	(D)	11/03/17 02/21/18	04/18/18	02/05/19	02/11/19	05/07/19	05/01/21	D	\$11,200,000	CAPITAL FUNDING	AMY BILLINGS	LOCHNER, INC.
STREET PETITION PROJECTS																		
11	FOX ROAD	SPRING FOREST ROAD	SUMNER BLVD.	WIDEN TO 2-LANES W/ CENTER TURN LANE, CURB AND GUTTER, SW ON BOTH SIDES, BICYCLE LANES	0.65	87%	(D)	09/29/15 03/10/16	03/18/14	10/17/17	10/23/17	01/16/18	01/31/19	B	\$930,000	CITY CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
12	LORIMER ROAD & WOODLINK DRIVE	KAPLAN DRIVE LORIMER RD	GARLAND DRIVE 200 FT NORTH OF LORIMER RD	WIDEN TO 27 B-B CURB AND GUTTER WITH SIDEWALK ON WEST SIDE SIDEWALK CONSTRUCTION, EAST SIDE	0.56	65%	(D)	02/08/17 08/28/17	09/01/15	02/20/18	03/05/18	06/05/18	11/01/19	D	\$2,000,000	CITY CAPITAL FUNDING	TALAL SHAHBANDER	DEWBERRY
13	CHURCHILL ROAD	END OF EXISTING C&G	CANTERBURY ROAD	WIDEN TO 38' B-B CURB AND GUTTER ON NORTH SIDE	0.03	100%	(D)	N/A	09/01/15	06/06/17	06/12/17	08/01/17	03/29/18	D	\$50,000	CITY CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
14	BREEZE ROAD	BEECHRIDGE ROAD	HALES ROAD	WIDEN TO 27 B-B CURB AND GUTTER WITH SHOULDERS ON BOTH SIDES	0.07	65%	(D)	07/26/17	09/01/15	11/07/17	11/13/17	02/06/18	11/21/18	E	\$300,000	CITY CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
CAPITAL SIDEWALK PROJECTS																		
15	NEW HOPE CHURCH ROAD	ATLANTIC AVENUE	WAKE FOREST ROAD	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.70	90%	(C)	03/05/15	04/07/15	01/05/16	03/07/16	05/17/16	09/29/17	A/B	\$156,000	CITY BOND	TIM SUDANO	LANIER CONSTRUCTION
16	GREEN ROAD	NEW HOPE CHURCH ROAD	SPRING FOREST ROAD	SIDEWALK CONSTRUCTION, SOUTH SIDE	1.50	94%	(D)	01/31/13	08/06/13	11/21/17	11/27/17	01/16/18	10/26/18	A/B	\$400,000	CITY BOND	SYLVESTER PERCIVAL	ROADWAY DESIGN/CONSTRUCTION
17	ROCK QUARRY ROAD	MARTIN LUTHER KING JR. BLVD	BART STREET	SIDEWALK CONSTRUCTION, EAST SIDE	0.31	98%	(D)	02/27/14	06/17/14	11/21/17	11/27/17	01/16/18	10/26/18	C	\$125,000	CITY BOND	RICHARD DICKIE	ROADWAY DESIGN/CONSTRUCTION
18	POOLE ROAD	DONALD ROSS DRIVE	SUNNYBROOK ROAD	SIDEWALK CONSTRUCTION, NORTH SIDE	0.55	93%	(D)	11/05/15	02/16/16	05/08/17	11/27/17	01/16/18	10/26/18	C	\$200,000	CITY BOND	TIM SUDANO	ROADWAY DESIGN/CONSTRUCTION
19	BLUE RIDGE ROAD	HILLSBOROUGH ST.	FABER DRIVE	SIDEWALK CONSTRUCTION, WEST SIDE	0.40	91%	(D)	06/30/15	12/01/15	11/21/17	11/27/17	01/16/18	10/26/18	D	\$250,000	CITY BOND	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION
20	I-40 PEDESTRIAN RETROFITS: BUCK JONES, AVENT FERRY & ROCK QUARRY	MULTIPLE LOCATIONS	MULTIPLE LOCATIONS	PED AND BIKE IMPROVEMENTS	1.12	100%	(C)	06/26/14	08/05/14	08/05/14	03/16/15	07/21/15	12/4/2016 - Orig 7/31/2017 - Rev.	C/D	\$2,250,000	FEDERAL/CITY (CMAQ GRANT)	SYLVESTER PERCIVAL	FRED SMITH COMPANY
GROUP A																		
21	BLOODWORTH STREET	MARTIN LUTHER KING JR. BLVD	WORTH STREET	SIDEWALK CONSTRUCTION, EAST SIDE	0.09	90%	(C)	02/12/15	04/07/15	06/21/16	09/12/16	11/15/16	03/06/18	C	\$1,300,000	CITY BOND	TIM SUDANO	BROWE CONSTRUCTION
22	BLOUNT STREET / HOKE STREET / PERSON STREET	NORTH OF BRANCH STREET BLOUNT STREET HOKE STREET	HOKE STREET PERSON STREET BRAGG STREET	SIDEWALK CONSTRUCTION, BOTH SIDES SIDEWALK CONSTRUCTION, SOUTH SIDE SIDEWALK CONSTRUCTION, SOUTH SIDE	0.35	5%	(C)	02/12/15	04/07/15	06/21/16	09/12/16	11/15/16	03/06/18	C		CITY BOND	TIM SUDANO	BROWE CONSTRUCTION
23	MILLBROOK ROAD	LEAD MINE ROAD	BENNETTWOOD	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.20	35%	(C)	02/12/15	04/07/15	06/21/16	09/12/16	11/15/16	03/06/18	A		CITY BOND	TIM SUDANO	BROWE CONSTRUCTION
24	OAKWOOD AVENUE	RALEIGH BLVD	500 WEST OF RALEIGH BLVD	SIDEWALK CONSTRUCTION, NORTH SIDE	0.09	5%	(C)	02/12/15	04/07/15	06/21/16	09/12/16	11/15/16	03/06/18	C		CITY BOND	TIM SUDANO	BROWE CONSTRUCTION
25	RALEIGH BOULEVARD	CRABTREE CREEK BRIDGE	YONKERS ROAD	SIDEWALK CONSTRUCTION, EAST SIDE	0.62	75%	(C)	02/12/15	04/07/15	06/21/16	09/12/16	11/15/16	03/06/18	B/C		CITY BOND	TIM SUDANO	BROWE CONSTRUCTION



City of Raleigh
Engineering Services Department - Roadway Design & Construction Division
Roadway Design & Construction Manager: Chris Johnson, PE
Project Status Report
 DATE: 8/15/17

Notes:
 Text in **RED** denote changes from last monthly report.
 Dates shown in **BOLD** are tentative future dates (and subject to change).

PROJECT NUMBER	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D) / CONSTRUCTION (C)	PUBLIC MEETING DATES	PUBLIC HEARING/ COUNCIL	RIGHT OF WAY ACQUISITION COMPLETE	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	COUNCIL DISTRICT	PROJECT BUDGET	FUNDING SOURCE	CITY PROJECT CONTACT	CONSULTANT/CONTRACTOR	
GROUP B																			
26	CRABTREE BOULEVARD	CAPITAL BLVD	TIMBER DRIVE	SIDEWALK CONSTRUCTION ON SOUTH SIDE	0.24	0%	(C)	01/26/16	03/15/16	NA	COMBINED WITH CRABTREE BLVD CULVERT PROJECT (STORMWATER)	12/01/17		C	\$1,250,000	CITY BOND	DAVID SAVAGE	NARRON CONSTRUCTION	
27	E. MILLBROOK ROAD NEW HOPE ROAD	ATLANTIC AVENUE CAPITAL BLVD.	CAPITAL BLVD. WALLINGFORD DR	SIDEWALK CONSTRUCTION ON NORTH SIDE SIDEWALK CONSTRUCTION ON BOTH SIDES	1.56	80%	(D)	01/26/16	03/15/16		SCHEDULE PENDING		A/B			CAPITAL FUNDING	TIM SUDANO	ARCADIS	
28	SPRING FOREST ROAD	MCHINES PLACE	CAPITAL BLVD.	SIDEWALK CONSTRUCTION ON BOTH SIDES	0.91	80%	(D)	01/26/16	03/15/16		SCHEDULE PENDING		A/B			CAPITAL FUNDING	TIM SUDANO	ARCADIS	
GROUP C																			
29	WAKE FOREST ROAD	CREEKSIDE DRIVE	GEORGETOWN ROAD	SIDEWALK CONSTRUCTION ON WEST SIDE	0.89	80%	(D)	03/14/16			PROJECT ON HOLD			E	\$2,500,000	UNFUNDED	SYLVESTER PERCIVAL	STEWART ENGINEERING	
30	WADE AVENUE	HOBSON COURT	DANIELS STREET	SIDEWALK CONSTRUCTION ON THE SOUTH SIDE	0.60	80%	(D)	03/14/16			PROJECT ON HOLD			D			UNFUNDED	SYLVESTER PERCIVAL	STEWART ENGINEERING
31	MAYWOOD AVENUE / MAYWOOD AVENUE / LAKE WHEELER ROAD	SOUTH SAUNDERS STREET SOUTH SAUNDERS STREET MAYWOOD AVENUE	LAKE WHEELER ROAD SUMMIT CENTENNIAL PARKWAY	SIDEWALK CONSTRUCTION ON SOUTH SIDE SIDEWALK CONSTRUCTION ON NORTH SIDE ASPHALT PATH CONSTRUCTION ON THE WEST SIDE	0.86	80%	(D)	03/14/16			PROJECT ON HOLD			D			UNFUNDED	SYLVESTER PERCIVAL	STEWART ENGINEERING
32	CAPITAL BOULEVARD	1-40 RAMPS	BRENTWOOD ROAD	SIDEWALK CONSTRUCTION ON BOTH SIDES	0.51	80%	(D)				PROJECT ON HOLD			B			UNFUNDED	SYLVESTER PERCIVAL	STEWART ENGINEERING
33	LUMLEY ROAD WESTGATE ROAD EBENEZER CHURCH ROAD	BRIER CREEK PKWY US 70 WESTGATE ROAD	US 70 LEESVILLE ROAD UMSTEAD PARK	MULTI-USE PATH BIKE LANES BIKE LANES/MULTI-USE PATH	5.74	25%	(D)	10/12/17 03/29/18	5/1/2018	12/4/2018	12/10/2018	2/19/2019	8/28/2020	E	\$2,200,000	CITY CAPITAL FUNDING	AMY BILLINGS	STEWART ENGINEERING	
34	I-40 BRIDGES PED RETROFIT-TRAILWOOD DR.	LINEBERRY DRIVE	MAIN CAMPUS DRIVE	PED AND BIKE IMPROVEMENTS	0.27	100%	(D)	03/22/16	05/03/16	05/03/16	10/16/17	12/05/17	08/31/18	D	\$1,000,000	FEDERAL/CITY (STP-DA GRANT)	DAVID SAVAGE	WETHERILL ENGINEERING	
35	NEW BERN AVENUE	TARBORO RD.	SUNNYBROOK RD.	SIDEWALK AND TRANSIT IMPROVEMENTS ON BOTH SIDES	2.16	60%	(D)	02/22/17 09/28/17	11/07/17	05/15/18	05/21/18	07/17/18	06/16/19	C	\$5,000,000	CITY BOND AND CAPITAL FUNDING	DAVID SAVAGE	KIMLEY HORN & ASSOC.	
36	PEACE STREET (WEST)	ST. MARY'S STREET	WEST STREET	STREETSCAPE	0.34	82%	(D)	02/05/15	04/04/17	11/21/17	11/27/17	01/16/18	04/26/19	D	\$2,200,000	CITY CAPITAL FUNDING	AMY BILLINGS	COLE JENEST & STONE	
SIDEWALK PETITION PROJECTS																			
GROUP A																			
37	MELBOURNE ROAD	RAVENWOOD DRIVE	POWELL DRIVE	SIDEWALK CONSTRUCTION, NORTH SIDE	0.17	30%	(C)	05/06/15	06/03/14	08/02/16	10/24/16	02/07/17	12/30/17	D	\$450,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	JYMCO CONSTRUCTION	
38	RAVENWOOD DRIVE	SCARLET MAPLE DRIVE	MELBOURNE ROAD	SIDEWALK CONSTRUCTION, WEST SIDE	0.29	40%	(C)	05/06/15	06/03/14	08/02/16	10/24/16	02/07/17	12/30/17	D			CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	JYMCO CONSTRUCTION
39	TYRRELL ROAD	EX. SWK at 1005 TYRRELL ROAD	HYDE STREET	SIDEWALK CONSTRUCTION, EAST SIDE	0.19	98%	(C)	05/06/15	06/03/14	08/02/16	10/24/16	02/07/17	12/30/17	A			CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	JYMCO CONSTRUCTION
40	NORTHCLIFT DRIVE	EX. SWK at 821 NORTHCLIFT DRIVE	EX. SWK at 717 NORTHCLIFT DRIVE	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.13	95%	(C)	N/A	06/03/14	08/02/16	10/24/16	02/07/17	12/30/17	A			CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	JYMCO CONSTRUCTION
41	FRANK STREET	NORRIS STREET	BROOKSIDE DRIVE	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.04	90%	(C)	N/A	06/03/14	12/06/16	02/01/17	ADD TO CORPUD PROJECT		C	\$90,845	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	PARK CONSTRUCTION	
GROUP B																			
42	YADKIN DRIVE - PART A	NORTHBROOK DRIVE	RAMPART STREET	SIDEWALK CONSTRUCTION, EAST SIDE	0.27	100%	(D)	01/27/16	09/02/14	06/01/16	06/12/17	07/31/17	04/08/18	A	\$55,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	
43	MANCHESTER DRIVE	CRANBROOK DRIVE	RAMPART STREET	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.37	100%	(D)	01/28/16	09/02/14	N/A	06/12/17	07/31/17	04/08/18	A	\$80,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	
44	YADKIN DRIVE - PART B	RAMPART STREET	INGLEWOOD LANE	SIDEWALK CONSTRUCTION, EAST SIDE	0.08	100%	(D)	06/14/16	04/07/15	03/07/17	06/12/17	07/31/17	04/08/18	A	\$60,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	
45	WIMBLETON DRIVE	MANCHESTER DRIVE	SHELLY ROAD	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.09	100%	(D)	06/15/16	04/07/15	N/A	06/12/17	07/31/17	04/08/18	A	\$45,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	
GROUP C																			
46	WOODBURN ROAD	SMALLWOOD DRIVE	WADE AVENUE	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.39	93%	(D)	04/12/16	01/06/15	11/07/17	11/13/17	02/06/18	11/21/18	D	\$220,000	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION	
47	RAMBLEWOOD DRIVE	LASSITER MILL ROAD	ALLISTER DRIVE	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.27	100%	(D)	04/26/16	04/07/15	09/05/17	09/11/17	11/21/17	08/31/18	E	\$150,000	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION	
48	CRANBROOK ROAD	SHELLY ROAD	MANCHESTER DRIVE	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.44	100%	(D)	01/19/17	09/01/15	N/A	06/12/17	08/01/17	03/29/18	E	\$200,000	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION	
49	ORLEANS PLACE	QUAIL HOLLOW DRIVE	CUL-DE-SAC	SIDEWALK CONSTRUCTION, SOUTH SIDE	0.04	100%	(D)	08/17/16	02/02/16	06/06/17	06/12/17	08/01/17	03/29/18	A	\$55,000	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION	
GROUP D																			
50	YADKIN - PART C	ALLEGHANY DRIVE	CURRITUCK DRIVE	SIDEWALK CONSTRUCTION, EAST SIDE	0.47	10%	(D)	09/27/17	12/06/16	01/16/18	01/23/18	04/17/18	04/28/19	A	\$400,000	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION	
51	DAISY STREET	HILLSBOROUGH ST.	CLARK AVENUE	SIDEWALK CONSTRUCTION, WEST SIDE	0.16	20%	(D)	09/27/17	10/04/16	01/16/18	01/23/18	04/17/18	04/28/19	D	\$170,000	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION	
52	OXFORD ROAD	REAVES DRIVE	OVERBROOK DRIVE	SIDEWALK CONSTRUCTION, WEST SIDE	0.53	2%	(D)	12/14/17 01/31/18	04/07/15 02/06/18	NA	09/17/18	11/20/18	08/30/19	E	\$650,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	



City of Raleigh
Engineering Services Department - Roadway Design & Construction Division
Roadway Design & Construction Manager: Chris Johnson, PE
Project Status Report
 DATE: 8/15/17

Notes:
 Text in **RED** denote changes from last monthly report.
 Dates shown in **BOLD** are tentative future dates (and subject to change).

PROJECT NUMBER	PROJECT NAME	FROM	TO	PROJECT DESCRIPTION	PROJECT LENGTH (MILES)	PERCENT COMPLETE	STUDY (S) / DESIGN (D) / CONSTRUCTION (C)	PUBLIC MEETING DATES	PUBLIC HEARING/ COUNCIL	RIGHT OF WAY ACQUISITION COMPLETE	ADVERTISE FOR BIDS	CONTRACT AWARD	CONTRACT COMPLETION	COUNCIL DISTRICT	PROJECT BUDGET	FUNDING SOURCE	CITY PROJECT CONTACT	CONSULTANT/CONTRACTOR	
TRAFFIC CALMING PETITION PROJECTS																			
53	MILBURNIE ROAD	COLLETON ROAD	CHATHAM LANE	TRAFFIC CALMING	0.90	90%	(D)	08/13/12	04/01/14	09/05/17	10/09/17	01/16/17	09/30/18	C	\$825,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	
54	CROSS LINK ROAD	DANDRIDGE DR.	GARNER ROAD	TRAFFIC CALMING AND SIDEWALK CONSTRUCTION, SOUTHEAST SIDE, BIKE AND TRANSIT BMP.	0.78	22%	(D)	08/11/15	10/07/15	02/20/18	02/26/18	05/01/18	05/30/19	C	\$850,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	
55	CURRITUCK DRIVE	TYRRELL ROAD	LASSITTER MILL ROAD	TRAFFIC CALMING AND SIDEWALK CONSTRUCTION, NORTHEAST SIDE	0.85	25%	(D)	07/08/14 10/16/14	03/03/15 04/21/15	02/20/18	02/26/18	05/01/18	05/30/19	A	\$760,000	CITY BOND AND CAPITAL FUNDING	MUKUND MOGHE	ROADWAY DESIGN/CONSTRUCTION	
56	TOWN AND COUNTRY	LEAD MINE RD.	W. MILBROOK RD.	TRAFFIC CALMING	0.50	80%	(D)	05/14/15	06/02/15	N/A	09/11/17	11/21/17	08/31/18	A	\$200,000	CITY BOND AND CAPITAL FUNDING	CORDIS THOMPSON	ROADWAY DESIGN/CONSTRUCTION	
LANDSCAPING PROJECTS																			
57	LEESVILLE ROAD	I-540	NEW LEESVILLE BOULEVARD	STREET TREES AND MEDIAN LANDSCAPING	1.06	0%	(C)	09/14/10 03/24/11	03/06/12 04/03/12	09/15/13	12/12/16, 2/27/17	04/18/17	12/15/17	E	\$150,000	CITY BOND AND CAPITAL FUNDING	TIM SUDANO	SOUTHERN GARDEN INC.	
58	BUCK JONES ROAD	FARM GATE ROAD	XEBEC WAY	STREET TREES AND ROUNDABOUT LANDSCAPING	1.36	0%	(C)	INCLUDED IN ROADWAY CONTRACT (NO. 1)					D	INCLUDED IN ROADWAY CONTRACT (NO. 1)	CITY BOND AND CAPITAL FUNDING	AMY BILLINGS	CAROLINA SUNROCK AND SOUTHERN GARDEN		
59	HILLSBOROUGH STREET	GARDNER STREET	ROSEMARY ST/SHEPHERD ST	STREET TREES W/ GRATES AND ROUNDABOUT LANDSCAPING	0.49	15%	(C)	INCLUDED IN ROADWAY CONTRACT (NO. 3)					D	INCLUDED IN ROADWAY CONTRACT (NO. 1)	CITY BOND AND CAPITAL FUNDING	RICHARD DICKIE	PIPELINE UTILITIES AND SOUTHERN GARDEN		
60	MITCHELL MILL ROAD	US 401 (LOUISBURG ROAD)	FORESTVILLE ROAD	STREET TREES AND MEDIAN LANDSCAPING	1.09	0%	(C)	INCLUDED IN ROADWAY CONTRACT (NO. 4)					B	INCLUDED IN ROADWAY CONTRACT (NO. 5)	CITY BOND AND CAPITAL FUNDING	TIM SUDANO	TWIN OAKS NURSERY		