



## **SUNRISE-GLENN**

### **Area 1: Westwood Ave & 5th Ave**

- June 24 - 28 – Pothole existing utilities.

### **Area 2: W 6th Ave between Grandview & Northwest Blvd**

- June 24 - 28 – Install storm sewer.

### **Area 3: W 3rd Ave between Grandview & Northwest Blvd**

- June 24 - 28 – Potholing for hot tap water service transfer lines. Begin installing hot tap water service transfers.
- July 1 - 3 – Continuation of work.

### **Area 4: King Ave between N Star Ave & Northwest Blvd**

- June 24 - 28 – Installation of manholes stub pipes, and basin connections.
- July 1 - 3 – Finish pipe work.

### **Area 5: Fairview & 5th Ave**

- July 1 - 3: Excavation work for & installation of trench support vehicle. Sawcut for water main installation.

### **All Areas**

- July 3: Catch up on permanent pavement replacement and tidy up project areas for the holiday weekend.

*Note: If there is any impact on water service, affected individuals will receive advance notice and relevant information directly. To minimize the impact of daytime water service loss, some work may be conducted at night. Limited Lane/Street Closures are possible.*