

Eastern Oregon 2025 Highway Projects

Highway projects are organized by counties, with interstates listed first, followed by U.S. highways, and then state routes. Traffic impacts are highlighted in bold. Location details are provided using local crossroads and landmarks, with mileposts for each highway section. Construction schedules are tentative and may change.

For more information on key projects, visit www.tinyurl.com/odot5 or contact Vicki Moles, 541-620-4527, vicki.l.moles@odot.oregon.gov.

Umatilla | Morrow County area

I-82 McNary Highway - Pave highway shoulders, repair concrete, bridges and guardrail from the Oregon/Washington state line to the junction with I-84, mileposts 0-11. **Intermittent single lane closures, crossovers and reduced speeds to 55 mph.** Work is ongoing. Completion: November 2025.

[I-82 and I-84: Umatilla-Pendleton Concrete Pavement Repair \(20548\)](#)

I-84 Old Oregon Trail Highway - Pave highway and bridges, and upgrade guardrail from Tower Road (Exit 159) to Boardman (Exit 164), mileposts 159-164; and from the junction with I-82 (Exit 179) to Exit 193, mileposts 179-194. **Intermittent single-lane closures and reduced speeds, possible on/off-ramp closures.** Project is ongoing. Completion: November 2025.

[I-84: Tower Road - Stanfield \(22517\)](#)

I-84 Old Oregon Trail Highway - Pave highway shoulders, repair concrete, bridges and guardrail from 1 mile west of Exit 188 to Exit 202 (west of Pendleton), mileposts 188-203. **Intermittent single lane closures, crossovers and reduced speeds to 55 mph.** Work is ongoing. Completion: November 2025.

[I-82 and I-84: Umatilla-Pendleton Concrete Pavement Repair \(20548\)](#)

I-84 Old Oregon Trail Highway - Sidewalk curb ramp upgrades in Boardman, on Main Street at I-84 eastbound on- and off-ramps and I-84 westbound on- and off-ramps, milepost 164. **No traffic impacts at this time.** Curb ramps and paving are complete in Boardman, with final striping and permanent sign installation scheduled later this summer. Project completion: October 2025.

[Umatilla-Morrow County Curb Ramps Phase 2A \(23429\)](#)

I-84 Frontage Road Old Oregon Trail Highway - Replace the Meacham and Union Pacific Railroad Bridge on Emigrant Hill Frontage Road, near Meacham, milepost 239. **Road closure between Exit 238 and Meacham; detour using Exit 234.** Work is ongoing. Completion: November 2025.

[I-84 Frontage Road: Meacham Creek and Union Pacific Railroad Bridge Replacement \(20539\)](#)

U.S. 395 Umatilla-Stanfield Highway - Upgrade signal detection system in Hermiston at multiple locations from Theater Lane to East Highland Avenue. **Night work with possible side street closures.** Work is scheduled to begin the week of June 9. Completion: July 2025.

[Umatilla County Signal Safety Improvements \(23225\)](#)

U.S. 395 Umatilla-Stanfield Highway - Sidewalk curb ramp upgrades in Hermiston from Theater Lane to Fourth Street, mileposts 4-6. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is scheduled to begin July. Completion: Spring/Summer 2026.

[Umatilla - Morrow County Curb Ramps Phase 2B \(23430\)](#)

U.S. 395 Umatilla-Stanfield Highway - Sidewalk curb ramp upgrades in Umatilla, at the intersection with U.S. 730, milepost 184.5. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is scheduled to begin in July. Completion: Spring/Summer 2026.

[Umatilla - Morrow County Curb Ramps Phase 2B \(23430\)](#)

U.S. 395 Pendleton-John Day Highway - Sidewalk curb ramp upgrades in Pendleton on Southgate, from SW Frazer Avenue to SW 37th Street, mileposts 1.5-3. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is ongoing. Completion: October 2025.

[Umatilla County Curb Ramps \(Pendleton\) Phase 2 \(22560\)](#)

U.S. 730 Columbia River Highway - Sidewalk curb ramp upgrades in Irrigon, from First Street to 14th Street, mileposts 175-176. **No traffic impacts at this time.** Work is scheduled to begin in July. Completion: Spring/Summer 2026.

[Umatilla - Morrow County Curb Ramps Phase 2B \(23430\)](#)

U.S. 730 Columbia River Highway - Upgrade signal detection system in Umatilla at multiple locations, at I-82 on- and off-ramps and U.S. 395/Devore Road. **Night work with possible side street closures.** Work is scheduled to begin the week of June 9. Completion: July 2025.

[Umatilla County Signal Safety Improvements \(23225\)](#)

U.S. 730 Columbia River Highway - Sidewalk curb ramp upgrades in Umatilla, from the east end of the Umatilla River Bridge to I-82 northbound on-/off-ramps, mileposts 182-184. **No traffic impacts at this time.** Curb ramps and paving are complete in Umatilla, with striping and permanent sign installation scheduled later this summer. Project completion: October 2025.

[Umatilla-Morrow County Curb Ramps Phase 2A \(23429\)](#)

OR 11 Oregon-Washington Highway (SE Third Drive) - Sidewalk curb ramp upgrades and lane configuration in Pendleton from I-84 East on-ramp to SE Isaac Avenue, mileposts -1.5 to -1. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is ongoing. Completion: October 2025.

[Umatilla County Curb Ramps \(Pendleton\) Phase 2 \(22560\)](#)

OR 11/U.S. 30 Oregon-Washington Highway (SE Court Avenue) - Sidewalk curb ramp upgrades in Pendleton from SE 14th Street to NE Lindell Lane, milepost 0.5. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is ongoing. Completion: October 2025.

[Umatilla County Curb Ramps \(Pendleton\) Phase 2 \(22560\)](#)

OR 207 Hermiston Highway (Elm Avenue) - Sidewalk curb ramp upgrades in Hermiston from Townsend Road to the hospital entrance, mileposts 5.5-8. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is ongoing. Completion: October 2025.

[Umatilla-Morrow County Curb Ramps Phase 2A \(23429\)](#)

OR 207 Hermiston Highway (11th Avenue) - Sidewalk curb ramp upgrades in Hermiston from Elm Avenue to Joseph Avenue, mileposts 8-9. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is ongoing. Completion: October 2025.

[Umatilla-Morrow County Curb Ramps Phase 2A \(23429\)](#)

OR 207 Hermiston Highway (11th Avenue) - Sidewalk curb ramp upgrades in Hermiston from West Linda Avenue to Joseph Avenue, mileposts 8-9. **No traffic impacts at this time.** Work is scheduled to begin July. Completion: Spring/Summer 2026.

[Umatilla-Morrow County Curb Ramps Phase 2B \(23430\)](#)

OR 207 Lexington-Echo Highway (Oregon Trail Road) - Sidewalk curb ramp upgrades in Echo, from Leezer Avenue to Bonanza Street, mileposts 35-35.5. **No traffic impacts at this time.** Curb ramps and paving are complete in Echo, with striping and permanent sign installation scheduled this summer. Project completion: October 2025.

[Umatilla-Morrow County Curb Ramps Phase 2A \(23429\)](#)

OR 207 Hermiston Highway (Elm Avenue) - Upgrade signal detection system in Hermiston at West Highland Avenue, milepost 8.7. **Night work with possible side street closures.** Work is scheduled to begin the week of June 9. Completion: July 2025.

[Umatilla County Signal Safety Improvements \(23225\)](#)

Various Highways Morrow and Umatilla counties - Install new roadside traffic/weather stations and cameras to gather real-time conditions. **Shoulder and possible lane closures.** Project is ongoing. Completion: August 2025.

[Eastern Oregon Roadside Traffic & Weather Cameras \(21875\)](#)

Union / Wallowa / Baker County area

I-84 Old Oregon Trail Highway - Upgrade road and weather sensors, install variable speed limit and message signs at multiple locations between the south end of La Grande and the north end of Baker City, mileposts 263-303. **Possible shoulder closures.** Work is ongoing. Completion: July 2025.

[I-84: La Grande-Baker City Sign Upgrades \(21878\)](#)

I-84 Old Oregon Trail Highway - Repair bridges and reinforce slopes at Exit 353, U.S. 30/Farewell Bend (milepost 353), and Exit 362, Moores Hollow Road (milepost 362). **No traffic impacts at this time.** Work is ongoing. Completion: June 2025.

[I-84: Benson Creek and Moores Hollow Interchange Bridges \(21795\)](#)

I-84 Old Oregon Trail Highway – Minor bridge maintenance at the North Huntington Interchange, Exit 345, and concrete repairs. **No traffic impacts at this time.** Work is expected to begin late summer 2025. Completion: Fall 2025.

U.S. 30 La Grande-Baker Highway - Modify the intersection at Hughes Street, milepost 50. Sidewalk curb ramp upgrades along 10th Street from L Street to Boulevard Street. **Shoulder and lane closures with flaggers as needed; possible road closures on Pocahontas Road and Hughes Street in June.** Work is ongoing. Completion: November 2025.

[U.S. 30: \(10th Street\) / Hughes Street Upgrades \(Baker City\) \(21643\)](#)

OR 86 Baker-Copperfield Highway - Replace guardrail, approximately 7 miles west of Richland to Copperfield, mileposts 34-71. **Daytime lane closures and automatic flagging devices.** Work is expected to begin the week of June 9. Completion: October 2025.

[OR 86: Guardrail Upgrades Final Phase \(22383\)](#)

OR 86 Baker-Copperfield Highway - Replace culvert and update creek channel to improve fish passage one-half mile south of North Pine Road, milepost 63. **Daytime automatic flagging devices and temporary signals, up to 20-minute delays.** Work is ongoing. Completion: November 2025.

[OR 86: Fish Creek Culvert Replacement \(21873\)](#)

OR 86 Baker-Copperfield Highway - Sidewalk curb ramp upgrades in Richland, from Third Street to Moody Road, mileposts 42-42.5. **No traffic impacts at this time.** Work is expected to begin summer 2025. Project completion: Spring/Summer 2026.

[North Powder/Richland/Halfway Curb Ramps \(23685\)](#)

OR 86-S Baker-Copperfield Spur - Sidewalk curb ramp upgrades in Richland, from East Dawson Street to East Church Street, mileposts 54.5-54.6. **No traffic impacts at this time.** Work is expected to begin summer 2025. Project completion: Spring/Summer 2026.

[North Powder/Richland/Halfway Curb Ramps \(23685\)](#)

OR 237 La Grande-Baker Highway - Sidewalk curb ramp upgrades in North Powder, from A Street to G Street, mileposts 31.5-32. **No traffic impacts at this time.** Work is expected to begin summer 2025. Project completion: Spring/Summer 2026.

[North Powder/Richland/Halfway Curb Ramps \(23685\)](#)

OR 413 Halfway-Cornucopia Highway - Sidewalk curb ramp upgrades in Halfway, from Fish Lake Road to Pine Creek Highway/Record Street, mileposts 11-11.5. **No traffic impacts at this time.** Work is expected to begin summer 2025. Project completion: Spring/Summer 2026.

[North Powder/Richland/Halfway Curb Ramps \(23685\)](#)

Various Highways Baker, Union and Wallowa counties - Install new roadside traffic/weather stations and cameras to gather real-time conditions. **Shoulder and possible lane closures.** Project is ongoing. Completion: August 2025.

[Eastern Oregon Roadside Traffic & Weather Cameras \(21875\)](#)

Malheur / Harney / Grant / east Wheeler County area

U.S. 20 Central Oregon Highway - Build pullout across from Sage Hen Rest Area, milepost 114. **No traffic impacts.** Project is complete.

[U.S. 20/OR 201: Burns to Ontario \(21230\)](#)

U.S. 20 Central Oregon Highway - Repair culverts from Riley to Cairo Junction, mileposts 108-258. **No traffic impacts at this time.** Work is scheduled to begin late July/early August. Completion: September 2025.

[U.S. 20: Corridor Culvert Repairs Phase 2 \(22358\)](#)

U.S. 395-C John Day-Burns Highway - Sidewalk curb ramp upgrades in Burns, from Hilander Street to D Street, mileposts 130-132. **Sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is ongoing. Completion: August 2025.

[Burns & Hines Curb Ramps \(22445\)](#)

U.S. 395-C John Day-Burns Highway - Sidewalk curb ramp upgrades in Hines, from Lottery Lane to Roe Davis Avenue, mileposts 129-130. **Possible sidewalk closures, pedestrian detours, intermittent lane and/or shoulder closures, minimal to no delay.** Work is ongoing. Completion: August 2025.

[Burns & Hines Curb Ramps \(22445\)](#)

U.S. 95 I.O.N Highway – Add rumble strips, fog seal, chip seal and highway striping from Oregon/Idaho state line to McDermitt, mileposts 0 to 121. **No traffic impacts at this time. When construction begins, expect daytime automatic flagger, pilot car and delays up to 20 minutes.** Work is expected to begin the week of June 16. Completion: August 2025.

[U.S. 95: Idaho State Line - McDermitt \(21641\)](#)

OR 451/U.S. 20 Vale West Highway - Install pedestrian railroad crossing and sidewalk from Elm Street to U.S. 20, mileposts 10.27-10.37. **No traffic impacts at this time.** Work is expected to begin September. Completion: October 2025.

[OR 451/U.S. 20: Vale Sidewalk and Rail Pedestrian Crossing \(23396\)](#)

Various Highways Malheur and Harney counties - Install new roadside traffic/weather stations and cameras to gather real-time conditions. **Shoulder and possible lane closures.** Project is ongoing. Completion: August 2025.

[Eastern Oregon Roadside Traffic & Weather Cameras \(21875\)](#)

FOR MORE INFORMATION

For up-to-date traffic information, please visit [TripCheck.com](https://www.tripcheck.com). Road condition information is also available by phone by dialing 5-1-1, or (800) 977-6368. Outside of Oregon, travelers can call (503) 588-2941.