

Facility Name \_\_\_\_\_

**STORM PREPARATION CHECKLIST FOR WATERFRONT FACILITIES**

**IV. PORT CONDITION ZULU  
(12 HOURS BEFORE ANTICIPATED LANDFALL)**

DATE/INITIALS	TASK REQUIREMENT
	(a) Secure cargo operations involving liquid bulk dangerous cargoes, unless permission is granted from the COTP. Operations with Cargoes of Particular Hazard or Certain Dangerous Cargoes will be secured in all cases.
	(b) Oil transfer terminals should drain all loading arms and transfer hoses of product, blank off hoses, empty and clean small discharge containment.
	(c) All small craft owned by the facility that can be hauled out or trailered should be removed from the water and secured well away from the effects of possible storm surge and high winds.

**NOTE:** In the event that your Facility intends to cease operations or implement a modified operation schedule at any point during the storm preparation, please provide the COTP with date/time and extent of operational changes.

\_\_\_\_\_

\_\_\_\_\_

**Submit via email to [FacilitiesNOLA@uscg.mil](mailto:FacilitiesNOLA@uscg.mil)**