Road	From	
Lower Hunters Trce	Dixie Hwy	
Lower Hunters Trce	Greenbelt Hwy	
W Magnolia Ave	Louis Coleman Jr Dr	
Wilson Ave	Dixie Hwy	
Grand Ave	Dead End east of 38th	
Grand Ave	S 26th St	
Grand Ave	Dead End east of 32nd	
Greenwood Ave	S 29th St	
Hale Ave	S 32nd St	
S 39th St	Algonquin Pky	
S 40th St	Dead End	
S 41st St	Dead End	
Friar Tuck Ct	Robinhood Ln	
Jefferson Blvd	Poplar Level Rd	
Little John Ct	Robinhood Ln	
Oaklawn Ln	Rangeland Rd	
Robinhood Ln	Friar Tuck Ct	
Old Fern Valley Rd	Preston Hwy	
Tower Rd	Preston Hwy	
Dixdale Ave	Wingfield Ave	
Dixie Hwy	W Burnett Ave	
W Lee St	S 15th St	
S 23rd & Becker Ct intersection S 23rd St	Winofield In	
E Witherspoon St	Wingfield Ln N Preston St	
E Witherspoon St	Bingham Way	
N 1st St	W Main St	
S Preston St	S Jackson St	
S Wenzel St	E Chestnut St	
Bergman St	Dead End	
Meriwether Ave	E Burnett Ave	
S 15th St	W Jefferson St	
W Muhammad Ali Blvd	Roy Wilkins Ave	
E Breckinridge St	S 1st St	
Henry Fripo St	S Clay St	
Lampton St	S Preston St	
Cabel St	Story Ave	
E Liberty St	Baxter Ave	
E Liberty St	S 1st St	
E Washington St	N Hancock St	
S Floyd St	E Chestnut St	
W Jefferson St	S 22nd St	
Woodbine St	521 Woodbine St	
N & S 46th St	N Longworth Ave	

Shawnee Dr	W Market St		
Southwestern Pky	S Shawnee Ter		
Cedar Grove Ct	Northwestern Pky		
Hardin St	Bank St		
Jewell Ave	S 44th St		
N 33rd St	Northwestern Pky		
N 34th St	Northwestern Pky		
N 36th St	Northwestern Pky		
Rudd Ave	Dead End (east)		
Rudd Ave	N 34th St		
Southwestern Pky	S Shawnee Ter		
Southwestern Pky	Northwestern Pky		
W Jefferson St	S 24th St		
S Floyd St	Old Eastern Pky		
Dixie Hwy	Maple St		
Dumesnil St	Dixie Hwy		
Wilson Ave	Dixie Hey		
W Kentucky St	S 9th St		
Colorado Ave	Dead End		
W Ormsby Ave	Dead End		
Lancaster Essex Ct	Greenlawn Rd		
Lime Kiln Ln	US 42		
Millgate Rd	Farnham Dr (Metro ROW)		
Wesboro Rd	Herr Ln		
Wickham Way	Farnham Dr (Metro ROW)		
Ransdell Ave	Grinstead Dr		
Hawthorne Ave	Bon Air Ave		
Lowell Ave	Tyler Ln		
Speed Ave	Fernwood Ave		
Alta Vista Rd	Beargrass Ave		
Brookside Dr	Ingleside Dr		
Ingleside Dr	Woodbourne Ave		
Beverly Rd	Cross Rd		
Cross Rd	Castlewood Ave		
Woodbourne Ave	Valletta Ln		
Alta Vista Pl	Alta Vista Ct		
Alta Vista Way	Alta Vista Rd		
Coralberry Rd	Dead End		
Mockingbird Gardens Dr	Dead End		
N Bayly Ave	Frankfort Ave		
N Clifton Ave	Sycamore Ave		
N Jane St	Frankfort Ave		
Pepperbush Rd	Dead End		
Waterleaf Ct	Waterleaf Way		
Waterleaf Way	Dead End		
Winterberry Cir	Mockingbird Gardens Dr		
Boyle St	Charles St		

Charles St	Texas Ave	
Krierger St	Ellison Ave	
Parklawn Dr	Parkway Dr	
Texas Ave	S Shelby St	
Wetterau Ave	Texas Ave	
Wetterau Ave at Ash St	Dead End	
Dixon Ave	Dead End	
Harmon Ct	Dead End	
Illinois Ave	Sheridan Ave	
Illinois Ave	Osprey Rd	
Mayer Ave	Dead End	
Nightingale Rd	Eagle Pass	
Osprey Rd	Illinois Ave	
Bashford Manor Ln	Newburg Rd	
Eigelbach Ave	Dead End	
Hikes Ln	Bardstown Rd	
Amity Ln	Summerfield Dr	
Cloudcroft Ln	Summerfield Dr	
Spring Breeze Ct	Amity Ln	
Sunbury Ln	Winterhaven Rd	
Weather Ct	Weather Way	
Weather Way	Summerfield Dr	
Lower Hunters Trce	Dixie Hwy	
Lower Hunters Trce	Upper Hunters Trce	
	epper riumers rice	
Sylvania Rd	Memory Ln	
	Memory Ln Mills Dr	
Sylvania Rd	Memory Ln	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Ct	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Rd	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Dead End Dead End	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Rd Holsclaw Hill Rd	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Dead End Mitchell Hill Rd	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Ct Garrison Rd Holsclaw Hill Rd Knob Creek Rd	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Mitchell Hill Rd Dead End	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Ct Garrison Rd Holsclaw Hill Rd Knob Creek Rd Taper Ct	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Mitchell Hill Rd Dead End Dead End Dead End Dead End Dead End	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Ct Garrison Rd Holsclaw Hill Rd Knob Creek Rd Taper Ct Bearcamp Rd	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Mitchell Hill Rd Dead End	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Ct Garrison Rd Holsclaw Hill Rd Knob Creek Rd Taper Ct Bearcamp Rd D13 Paving Projects	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Mitchell Hill Rd Dead End Wildflower Hill Ln	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Ct Garrison Rd Holsclaw Hill Rd Knob Creek Rd Taper Ct Bearcamp Rd D13 Paving Projects Alandale Dr	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Mitchell Hill Rd Dead End Wildflower Hill Ln Dixie Hwy	
Sylvania Rd Alreva Dr Baymeadow Dr (all) Birnamwood Ct Birnamwood Dr Eastmeadow Ct Hyland Hills Ct Mills Dr Westmeadow Ct Afterglow Dr Harrison Ln Candleglow Ct Candlelight Ln Garrison Ct Garrison Rd Holsclaw Hill Rd Knob Creek Rd Taper Ct Bearcamp Rd D13 Paving Projects	Memory Ln Mills Dr Brinamwood Dr Birnamwood Dr St Andrews Church Rd Birnamwood Dr Baymeadow Dr Blanton Ln Birnamwood Dr Dead End National Tpke Dead End New Cut Rd Dead End Mitchell Hill Rd Dead End Wildflower Hill Ln	

Blevins Gap Rd	Stonestreet Rd	
Ethan Allen Way	Kinross Blvd	
Britannia Ct	Dead End	
Fincastle Trl	Dead End	
Hereford Ct	Scarborough Ave	
Kings Cross Ct	Dead End	
Leopold Ct	Scarborough Ave	
Parliament Ct	Scarborough Ave	
Pembury Ct	Scarborough Ave	
Scarborough Ave	Montpelier Ct	
Scenic Trl	Dead End	
W Orell Rd	Dixie Hwy	
Yarmouth Ct	Scarborough Ave	
Bearcamp Rd	Blevins Gap Rd	
Bearcamp Rd	Wildflower Hill Ln	
Deering Rd	Flowervale Ln	
Deering Rd/Woodridge Dr	Valley Station Rd	
Scotts Gap Rd	Blevins Gap Rd	
Rankin St	E Kenton St	
S Floyd St	Old Eastern Pky	
Tulane Ave	W Kenton St	
E Barbee Ave	S Preston St	
Fluhr Dr	Dead End	
Georgetown Pl	Berry Blvd	
Heywood Ave	S 3rd St	
Lance Dr	Manslick Rd	
March Blvd	Manslick Rd	
Rear View Dr	Lance Dr	
S 5th St	M St	
University Blvd	Crittenden Dr	
Weyler Ave	Arcade Ave	
Winn Ave Frontage Rd	3840 Southern Parkway	
Albrecht Ct	Albrecht Cir	
Chamberlain Ln	Brownsboro Rd	
Doe Spring Ct	Albrecht Cir	
Dunvegan Rd	Lime Kiln Ln	
Falls Ridge Ct	Trail Ridge Rd	
Fawn Meadow Ct	Albrecht Cir	
Regal Rd	Dunvegan Rd	
Spring Branch Ct	Albrecht Cir	
Trail Crest Ct	Trail Ridge Rd	
Wolf Pen Branch Rd	Wolf Pen Ln (east of intersection)	
Bay Pointe Ct	Dead End	
Bay Pointe Dr	Dead End	
Chamberlain Ct	Chamberlain Ln	
Colonial Springs Rd	Factory Ln	
Eagles Cove Dr	Kestrel Ct	

Goshawk Ct	Eagles Cove Dr
Hickory Cove Ct	Shenandoah Dr
Pointe Bay Blvd	Chamberlain Ln
Sample Ct	Sample Way
Sample Way	Colonial Springs Rd
Sapling Spring Pl	Dead End
Squire Springs Ct	Sample Way
Ward Ave	Dorsey Ln
Ashbrook Ave	Beechcrest Ave
Dorsey Way	Rymer Way
, ,	Dorsey Way
Hallsdale Dr	Taylorsville Rd
Hobbs Station	Old Hobbs Pl
Quince Ct	Hobbs Station
Ridgeview Ave	N Wood Dr
Rymer Way	Winyan Ln
Spring Ridge Dr	Dead End
Sterling Springs Rd	Exmoor Ave
N English Station Rd	La Grange Rd
N Pope Lick Rd	Tucker Station Rd
Ward Ave	Dorsey Ln
Arnold Palmer Blvd	Landmark Dr
Arnold Palmer Blvd	Old Henry Rd
Hagen Rd	Hersfield Rd
Heafer Rd	N English Station Rd
Herfield Rd	
Park Field Rd	Heafer Rd
Parkfield Rd	
Easum Rd	Billtown Rd
Hassy Way	Dry Ridge Rd
N Pope Lick Rd	Tucker Station Rd
Old Routt Rd	Dead End
Old Taylorsville Rd (near Eastwoo	Dead End
Old Taylorsville Rd at Wilderness	Taylorsville Rd
Wilderness Trl	Old Taylorsville Rd
Witch Hazel Dr	Hassy Way
Gellhaus Ln	Chenoweth Run Rd
Rehl Rd	Blankenbaker Pkwy
Old Clark Station Rd	Hwy 148
S Pope Lick Rd	Old Taylorsville Rd
Tucker Station Rd	Taylorsville Rd
Chris Dr	Homestead Dr
Downes Ter	Downes Ln
Emery Ave	Lyman Ave
Fay Ave	W Kenwood Dr
Gloria Ln	Catheen Way
Hatcher Ave	Southside Dr

Hillview Dr	Southside Dr	
Homestead Dr	E Kenwood Dr	
Hood Rd	W Indian Trl	
Loretta St	Elam Ct	
Lyman Ave	Laughlin Ave	
Lyman Ave	Reed Ave	
Meadowood Ct	Southside Dr	
Orville Dr	Gloria Ln	
Reed Ave	W Kenwood Dr	
Smilax Ave	Loretta St	
W Indian Trl	Preston Hwy	
Whitlock St	Norton Ave	
Winding Rd	Woodmore Ave	
E Amherst Ave	S 1st St	
Hollins Rd	St Leo Pl	
S 1st St	E Amherst Ave	
W Amherst Ave	Southside Dr	
Allmond Ave	E Woodlawn Ave	
E Woodlawn Ave	Allmond Ave	
E Tenny Ave	S 1st St	
W Southland Blvd	Southside Dr	
W Tenny Ave	S 1st St	
Coon Trl	Kenwood Hill Rd	
Downes Ln	Strawberry Ln	
High Rise Dr	Holiday Towers Dr	
Holiday Towers Blvd	Fern Valley Rd	
New Way	Downes Ln	
New Way New Way	Downes Ln Downes Ln	
·	2 2 2	
New Way	Downes Ln	
New Way Possum Path	Downes Ln Kenwood Hill Rd	
New Way Possum Path Brentlinger Ln	Downes Ln Kenwood Hill Rd Bardstown Rd	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Dead End	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct Pennsylvania Run Rd	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Dead End Vaughn Mill Rd	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Dead End	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct Pennsylvania Run Rd	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Dead End Vaughn Mill Rd	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct Pennsylvania Run Rd Berea Dr	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Vaughn Mill Rd Damascus Ct	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct Pennsylvania Run Rd Berea Dr Vaughn Mill Rd	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Vaughn Mill Rd Damascus Ct Outer Loop	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct Pennsylvania Run Rd Berea Dr Vaughn Mill Rd Vaughn Mill Rd	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Vaughn Mill Rd Damascus Ct Outer Loop Fegenbush Ln Dead End Dead End Dead End Dead End	
New Way Possum Path Brentlinger Ln Fern Creek Rd Glenhope Dr Stonebreaker Rd Hackberry Way Lancewood Rd Yellow Pine Ct Pennsylvania Run Rd Berea Dr Vaughn Mill Rd Vaughn Mill Rd Britt Ln	Downes Ln Kenwood Hill Rd Bardstown Rd Beulah Church Rd Black Iron Rd Dead End Maple Rd Dead End Dead End Vaughn Mill Rd Damascus Ct Outer Loop Fegenbush Ln Dead End	

Morningside Way	Monaco Dr
Oaklawn Dr	Preston Hwy
Prestonview Ln	Foreman Ln
Trio Ave	Preston Hwy
Tuesday Way	Woodbury Dr
Wednesday Way	Dead End
Ledgerock Rd	Ledgerock Cove Pl
Ledgerock Cove Pl	Dead End
McCawley Rd	Preston Hwy
D24 TBD	
Egypt Ln	McCawley Rd
McNair Rd	Manslick Rd
Dannyboy Ln	Ida Way
Hickory Hill Rd	Park Rd
Ida Way	Sunnybrook Dr
Southdale Rd	Palatka Rd
Southview Rd	Southdale Rd
Stonestreet Rd	Dixie Hwy
Sunnybrook Dr	Palatka Rd
Westview Dr	New Cut Rd
Deering Rd/Woodridge Dr	Valley Station Rd
Klondike Ln	Six Mile Ln
Boaires Ln	Talisman Rd
Furman Blvd	Taylorsville Rd
Talisman Rd	Kings Hwy
Dutchmans Ln	Dutchmans Pky
Bowman Ave	Dutchmans Ln
Cannons Ln	Dutchmans Ln
Ephraim Mcdowell Dr	Cannons Ln
Bashford Manor Ln	Bardstown Rd
Hikes Ln	Klondike Ln
Hikes Ln	Klondike Ln
Mcdeane Base Failure	
QK4 Density Testing	
QK4 supplemental Inspections	
St Anthony Slide	

	.
•	•

	.
•	•

	.
•	•

То	District	Estimate
10	District	Estillate
Greenbelt Hwy	1	\$50,887.65
Cane Run Rd	1	\$116,082.68
Gibson Ln	1	\$125,496
W Hill St	1	\$293,670.00
Cecil Ave	1	\$72,590.58
Dead End to west	1	\$64,222.82
Dead End west of Canopy Ct	1	\$131,092.80
Cecil Ave	1	\$311,221.40
Dead End to west	1	\$103,495.05
I264 Ramp	1	\$110,276
I 264 Ramp	1	\$52,189
Bells Ln	1	\$64,010
Dead End	2	\$13,852.35
Fern Valley Rd	2	\$117,874.35
Dead End	2	\$9,605.35
Oakdale Ln	2	\$45,000.00
Forest Dr	2	\$52,659.70
Fern Valley Rd	2	\$110,589.40
Dead End	2	\$96,856.40
S 28th St	3	\$170,479.85
Bernheim Ln	3	\$254,141.00
Dixie Hwy	3	\$107,680.05
	3	\$50,000.00
Hardesty Ave	3	\$21,154.40
River Rd	4	\$326,255
N Preston St	4	\$95,488.80
E Witherspoon St	4	\$150,000
E Burnett Ave	4	\$33,037.95
E Jefferson St	4	\$74,648.00
S Shelby St	4	\$59,203.80
S Shelby St	4	\$110,292.44
W Hill St	4	\$687,630.90
S 15th St	4	\$185,212.50
Barret Ave	4	\$402,154.63
S Shelby St	4	\$22,452.80
Dead End	4	\$149,189.05
Franklin St	4	\$45,134.45
Cooper St	4	\$88,352.55
S Preston St	4	\$145,539.90
Cabel St	4	\$203,087.20
E Broadway	4	\$62,261.10
S 24th St	4	\$113,532.85
Dead End	4	\$12,500.00
W Market St	5	\$71,381

Gibson Ln Rudd Ave Gilligan St Northwestern Pky Dead End Dead End	5 5 5 5 5 5	\$598,921.95 \$16,371.10 \$19,381.20 \$51,884.70 \$56,883.45
Gilligan St Northwestern Pky Dead End	5 5 5 5	\$19,381.20 \$51,884.70
Northwestern Pky Dead End	5 5 5	\$51,884.70
Dead End	5 5	
	5	\$56,883.45
Dead End		
		\$41,126.15
Rudd Ave	5	\$21,298.55
N 34th St	5	\$87,873
Dead End (west)	5	\$107,745.15
Shawnee Park Dr	5	\$42,518.85
W Market St	5	\$18,273.75
S 30th St	5	\$183,603.70
Central Ave	6	\$29,653.80
Hale Ave	6	\$202,327
S 26th St	6	\$125,991.00
Catalpa St	6	\$137,347.00
S 15th St	6	\$177,564.75
Algonquin Pky	6	\$119,260.35
S 25th St	6	\$310,365.80
Dead End	7	\$14,213.50
Brownsboro Rd	7	\$120,650.00
Dead End	7	\$7,500.00
Hayward Rd	7	\$92,609.40
dead end	7	\$7,500.00
Bassett Ave	8	\$94,001
Bardstown Rd	8	\$88,168.65
Hawthorne Ave	8	\$11,778.45
Bardstown Rd	8	\$72,978.50
I-64 overpass	8	\$153,131
Dead End	8	\$62,048
Dead End	8	\$53,433
Dead End	8	\$9,203.90
Eastern Pkwy	8	\$34,146.50
Cherosen Rd	8	\$54,762
Dead End	9	\$24,260
Dead End	9	\$14,496
Dead End	9	\$54,516.60
Winterleaf Dr	9	\$57,269.40
Hollywood Ter	9	\$61,958
Brownsboro Rd	9	\$53,105
Brownboro Rd	9	\$56,206
Dead End	9	\$100,709.70
Dead End	9	\$23,628.20
Mockingbird Gardens dr	9	\$28,020.90
Mockingbird Gardens Dr	9	\$46,517.05
Goss Ave	10	\$36,327

Dandridge Ave	10	\$106,628
Goss Ave	10	\$50,722
Dead End	10	\$56,649
Wetterau Ave	10	\$271,580.15
Dead End	10	\$16,535
Dead End	10	\$27,933
Poplar Level Rd	10	\$92,589.00
Audubon Pky	10	\$35,031.50
3461 Illinois Ave	10	\$105,080.70
Poplar Level Rd	10	\$8,337.45
Poplar Level Rd	10	\$66,146.50
Audubon Pky	10	\$58,907.75
Audubon Pky	10	\$24,330.35
Bardstown Rd	10	\$274,355.58
Poplar Level Rd	10	\$35,391.15
Goldsmith Ln	10	\$511,151.00
Dead End	11	\$31,184.45
Dead End	11	\$53,769.50
Dead End	11	\$28,616.10
Winterhaven Rd	11	\$70,025.90
Dead End	11	\$7,052.50
Dead End	11	\$48,962.95
Upper Hunters Trce	12	\$91,005.00
Greenbelt Hwy	12	\$347,664.90
Rutledge Rd	12	\$60,800.85
Dead End	12	\$5,000.00
Dead End	12	\$71,907.60
Dead End	12	\$7,209.05
Baymeadow Dr	12	\$54,293.40
Dead End	12	\$6,313.15
Dead End	12	\$4,642.25
Blanton Ln	12	\$92,908.85
Dead End	12	\$5,800.10
Outer Loop	13	\$175,466
Dead End	13	\$150,370.15
Candleglow Ln	13	\$10,231.55
Dead End	13	\$81,216.90
Garrison Rd	13	\$7,745.35
Revolutionary Rd	13	\$69,548.50
Dead End	13	\$351,212.40
Mitchell Hill Rd	13	\$50,631.90
Candleglow Ln	13	\$6,747.15
county line	13	\$178,452.75
	13	\$14,000.00
Omar Khayyam Blvd	14	\$107,878.45
Count Fleet Dr	14	\$89,163.75
Dead End	14	\$36,318.05

Medora Rd	14	\$550,000.00
Bessels Blvd	14	\$85,963.00
Scarborough Ave	14	\$23,112.05
Lower River Rd	14	\$14,022.85
Dead End	14	\$7,548.50
Scarborough Ave	14	\$9,924.65
Scarborough Ave	14	\$9,689.05
Scarborough Ave	14	\$9,351.15
Dead End	14	\$7,641.50
Lamborne Blvd	14	\$21,024.20
Lower River Rd	14	\$17,859.10
Lower River Rd	14	\$174,266.40
Dead End	14	\$17,054.65
Wildflower Ln	14	\$287,148.00
county line	14	\$178,452.75
Dead End	14	\$33,464.50
Flowervale Ln	14	\$68,000.43
Dead End	14	\$224,112.90
E Garrett St	15	\$18,778.65
Central Ave	15	\$214,247.55
W Garrett St	15	\$14,086.05
Fort Street	15	\$56,000.00
Anna Ln	15	\$24,564.40
Dead End	15	\$41,555.50
Rodman St	15	\$102,665.80
Leaf Dr	15	\$30,051.40
Nichols Meadow Cir at school entrance	15	\$80,654.25
Dead End	15	\$45,416.00
Central Ave	15	\$64,504.80
Arthur St	15	\$33,872.85
Dead End	15	\$52,250.50
dead end (cul-de-sac)	15	\$30,000.00
Dead End	16	\$9,500.00
Mint Spring Branch Rd	16	\$297,233.00
Dead End	16	\$13,250.00
Dead End	16	\$71,290.70
Dead end	16	\$41,000.00
Dead End	16	\$4,500.00
Bates View Ct	16	\$26,745.25
Dead End	16	\$6,750.00
Dead End	16	\$7,000.00
Spring Farm Rd	16	\$95,670.30
Bay Pointe Dr	17	\$30,665
Chamberlain Ln	17	\$43,332
Chamberlain Ln	17	\$47,672
Springs Station Rd	17	\$34,695.00
Hickory Cove Ct	17	\$73,636

Dead End	17	\$15,305
Eagles Cove Dr	17	\$26,463
Bay Pointe Dr	17	\$5,000
Dead End	17	\$11,609.50
Springs Station Rd	17	\$72,225.35
Sample Way	17	\$6,300.75
Dead End	17	\$15,921.60
Old Harrods Creek Rd	18	\$56,424.90
Brookhaven Ave (concrete panel replacement)	18	\$15,000.00
Elsmere Cir	18	\$19,729.95
Tamarisk Pkwy	18	\$54,589.45
Dead End	18	\$102,778.95
Lodge Hill	18	\$35,000.00
Dead End	18	\$2,500.00
Lynnbrook Dr	18	\$42,400.00
Dorsey Way	18	\$11,657.55
Dorsey Way	18	\$30,590.80
Dorsey Way	18	\$105,000.00
Old Henry Rd	19	\$190,665.75
Rockbridge Rd	19	\$34,472
Old Harrods Creek Rd	19	\$56,424.90
Aiken Rd	19	\$205,271.15
Dead End	19	\$86,472.74
dead end	19	\$12,500.00
La Grange Rd	19	\$99,816.90
	19	\$15,000
Dead End	19	CIF
	19	\$22,000
Old Heady Rd	20	\$378,646.95
Dead End	20	\$189,358.00
Rockbridge Rd	20	\$34,472
Routt Rd	20	\$224,937.55
Taylorsville Rd	20	\$24,133.50
Dead End	20	\$34,870.35
Dead End	20	\$115,172.75
Dead End	20	\$66,598.00
Billtown Rd	20	\$181,381
S Pope Lick Rd	20	\$430,624
Hwy 148	20	\$245,286
Dead End	20	\$183,793
Rehl Rd	20	\$190,000
Dead End	21	\$5,054.55
Dead End	21	\$71,077.68
W Kenwood Dr	21	\$24,539.60
Alger Ave	21	\$42,524.25
Dead End	21	\$47,087.45
Homestead Dr	21	\$15,921.60

Homestead Dr	21	\$20,945.15
Dead End	21	\$37,426.30
Catheen Way	21	\$30,860.50
Whitlock St	21	\$39,190.20
Fay Ave	21	\$10,696.55
Emery Ave	21	\$9,114.00
Dead End	21	\$7,184.25
Dead End	21	\$44,374.95
Dead End	21	\$30,215.70
W Indian Trl	21	\$12,877.40
Dead End	21	\$116,784.75
Loretta St	21	\$29,848.35
Dead End	21	\$46,949.50
Wabash Pl	21	\$50,161
E Amherst Ave	21	\$14,066
Dead End to north	21	\$35,997
S 1st St	21	\$16,994
Dead End (north)	21	\$131,756.20
Nevada Ave	21	\$127,152.30
St Leo Pl	21	\$28,551
Southern Pkwy	21	\$256,092
Southside Dr	21	\$19,028
Possum Path	21	\$8,712.55
Rob Roy St	21	\$91,627.50
Dead End	21	\$27,956.00
Bermuda Ln	21	\$57,107.00
Downes Ter	21	\$14,709.60
E Southside Ct	21	\$45,316.50
Dead End (All)	21	\$38,633.75
Seatonville Rd	22	\$100,000.00
Bardstown Rd	22	\$139,346.25
break south of Stonebreaker Rd	22	\$25,878.80
Dead End	22	\$76,402.60
Lancewood Rd	23	\$53,769.50
Price Lane Rd	23	\$50,145.60
Yellow Pine Dr	23	\$18,097.80
Cooper Chapel Rd	23	\$221,604
Sardis Way	23	\$46,244.00
Pennsylvania Run Rd	23	\$145,558.00
Outer Loop	23	\$86,290.00
Rust Oak Ln	24	\$47,331
Tuesday Way	24	\$11,199
Foreman Ln	24	\$39,570
Morningside Way	24	\$43,368.00

Dead End	24	\$27,317.00
Dead End	24	\$100,551.00
dead end	24	\$17,791.74
Prestonview Ln	24	\$17,791,75
Dead End	24	\$90,796
Horizon Ln	24	\$20,393
Moorhaven Dr	24	\$40,166.70
Dead End	24	\$30,097.90
Jefferson Blvd	24	\$195,165.30
	24	\$75,927
Dead End	24	\$36,799
3rd Street Rd	25	\$40,944
Dead End	25	\$18,463.60
Southview Rd	25	\$24,924.00
Dannyboy Ln	25	\$10,510.55
Southview Rd	25	\$63,858.45
Palatka Rd	25	\$49,846.45
Valley College Dr	25	\$296,780.55
Dead End	25	\$33,266.10
Dead End	25	\$35,299.70
Flowervale Ln	25	\$272,001.71
Hikes Ln	26	\$221,552
Rio Rita Ave	26	\$17,921.10
Hikes Ln	26	\$269,468.89
Boaires Ln	26	\$139,885.95
Dutchmans Pky	26	\$142,852.65
Dead End	26	\$42,772.25
Bowman Ave	26	\$32,943.70
Abigail Dr	26	\$36,181.65
Medford Ln	26	\$42,000.00
Browns Ln	26	\$603,010.80
Goldsmith Ln	26	\$510,705.00
		\$70,000
		\$20,000.00
		\$20,000.00

	Actual End	- u a
Actual	Date	Funding Source
See Lower Hunters Trace	April	
See Lower Hunters Trace	April	
\$99,645.81	July	
\$242,320.52	July	
\$78,835.19		
<i>\$10,000.13</i>		
See Robinhood Ln	March	
\$63,724.82 See Robinhood Ln	March March	
\$22,996.96	March	
\$51,198.44	March	
ψ31,170.11	17141011	
\$528,271.03	August	
See Dixdale	August	
See Dixdale	August	
See N 1st St	July	
See N 1st St	July	
\$383,501.48	July	
See N 1st St	July	
See N 1st St	July	
\$6,865.64	March	
\$88,886.52	March	
\$578,415.86 \$163,295.68	November November	
\$298,966.45	October	
See Lampton	October	
\$96,692.43	October	
\$832.30		
\$21,852.98		
See E Liberty above		
¢20 121 F0		
\$30,131.58		
		Council
\$48,092.31	July	
, , , , , , , , , , , , , , , , , , , ,		

See Southwestern Pkwy	July	
\$117,751.86	September	
	_	
\$32,983.13		
See S Floyd	August	
\$128,033.77	August July	
\$96,296.13	July	
See Wilson Above	July	
\$106,772.38	November	
\$24,155.56		
95024.25		
\$4,175.34		
\$3,734.75		
		Council
\$16,813.85		
		Council
\$59,692.96	August	
\$49,098.43	December	
See Hawthorne Ave	December	
\$26,149.20 \$241,570.10	December	
	July November	
See Woodbourne See Woodbourne	November	
See Cross Rd	September	
\$31,446.13	September	
\$222,027.56	September	
See Alta Vista	July	
See Alta Vista	July	
See Mockingbird Gardens Dr		
\$40,941.50		
See Mockingbird Gardens Dr	Ananat	
See Texas	August	

See Texas	August	
See Texas	August	
\$65,090.51	August	
\$546,407.57	August	
See Texas	August	
See Texas	August	
\$45,806.82	March	
\$3,440.93	March	
\$164,002.73	March	
See Illinois Ave	March	
See Dixon Ave	March	
See Illinois Ave	March	
See Illinois Ave	March	
\$234,991.63	September	
\$13,904.98	September	
		PW FUNDS 18
See Sunbury Ln	October	
See Sunbury Ln	October	
See Sunbury Ln	October	
\$209,660.52	October	
See Sunbury Ln	October	
See Sunbury Ln	October	
See Lower Hunters Trace	April	
\$22,177.72	April	
\$42,687.73	September	
\$71,774.82		
See Baymeadow Dr		
G D 1 D		
See Baymeadow Dr	A 4	
\$193,267.43	August	
\$84,772.32	August	
See Candlelight \$62,589.70	September September	
See Garrison Rd	September September	
\$70,894.33	September	
\$377,860.73	September	
See Holsclaw Hill	September	
See Cadlelight	September	
\$106,446.61	September	PW Funds
Ψ100,ΤΤ0.01		CIF
\$93,523.62	April	
See Alandale	April	
\$27,208.43	August	
+=:,=====		

\$373,679.25	November	PW, Council
\$60,378.05	October	
See Scarborough Ave	September	
See Scenic Trl	September	
See Scarborough Ave	September	
\$128,664.59	September	
\$8,524.18	September	
\$131,555.99	September	
See Scarborough Ave	September	
See Bearcamp D13	Бергенівеі	PW '19 MAP
See Bearcamp D13		PW Funds
\$104,422.02		1 W Lunds
See Deering Rd		
See Deering Rd		+
\$3,348.90	August	PW Funds FY 17
\$228,106.33	August	I W I didd I I I
\$13,384.51	August	PW Funds FY 17
45302.21	March	Council
See Rear View Dr	march	Council
\$24,582.80		
Ψ2 1,5 02.00		
See Rear View Dr		
\$26,578.58		
\$38,213.05		
Ψ30,213.03		
		PW FUNDS 18
22611.83		1 1 1 21 22 10
1815		Council
		Council
		Council
		Council
		Council
		Council
		Council
See Eagles Cove Dr		
See Eagles Cove Dr		
See Eagles Cove Dr		
2007.62		
2007.02		

See Eagles Cove Dr		
See Eagles Cove Dr		
See Eagles Cove Dr		
\$48,666.32		
See Sample Ct		
See Sample Ct		
See Sample Ct		
\$117,638.92	November	
		CIF
\$22,312.41		
See Dorsey Way		
		CIF
		CIF
		CIF
See Dorsey Way		Cii
· · · · · · · · · · · · · · · · · · ·		
See Dorsey Way		
\$32,436.69		
\$118,409.25	August	
See N Pope Lick	August	
See Ward Ave above	November	
\$3,585.12		
		Council
See Heafer		CIF - *Temp PW '19 Bond
\$33,624.79		
See Heafer		Council
See Heafer		Council
See Heafer	•	Council
\$360,120.27	August	
62203.16	August	
\$89,728.41	August	
\$120,672.59	August	
\$22,842.60	August	
See Wilderness Trl	August	
\$155,661.67	August	
See Hassy Way	August	
\$189,438.65	July	
\$351,795.21	July	
φ331,793.21	July	
	April	
	April	PW Funds
	April	
	April	
See W Indian Trl	April	
	April	
	7 . pm	

T	A pril	
	April April	
See W Indian Trl	April	
See W Indian Trl	April	
See W midian III	April	
	April	
\$2,372.60	April	
See W Indian Trl	April	
See W malan III	April	
See W Indian Trl	April	
\$263,602.00	April	
See W Indian Trl	April	
See W malan III	April	
See Southland	August	
\$267,397.52	March	
See allmond Ave	March	
See Southland	November	
\$315,531.61	November	
See Southland	November	
		PW Funds
		PW FUNDS 18
		CD Capital, PW Bon
		PW Funds
		PW Funds
\$35,905.05		
See Stonebreaker Rd		
\$14,543.61		
See Lancewood	April	
\$1,745.23	April	
See Lancewood	April	
See Vaughn Mill	August	
\$36,514.62	December	
\$326,973.75	July	
See Vaughn Mill Above	July	
See Tuesday Way	July	
See Tuesday Way See Tuesday Way	July July	
See Tuesday Way See Tuesday Way See Tuesday Way	July July July	

See Monaco	July	Council
See Monaco	July	Council
\$52,304.37	July	Council
See Prestonview	July	Council
\$205,531.30	July	0.000
See Tuesday Way	July	
\$17,695.60	March	
NA	November	
\$189,435.19	October	
+ - o > , . o o . o >		Council
\$69,339.51	October	
127067.01	September	
See Dannyboy Ln	September	
289261.68	September	
See Dannyboy Ln	September	
See Dannyboy Ln	September	
See Deering Rd		
\$333,251.79	July	
See Furman Blvd	March	
\$312,978.71	March	
See Furman Blvd	March	
\$107,416.58	November	
\$65,596.53	October	
See Bowman Ave	October	
See Bowman Ave	October	
\$44,370.00	September	Council
		PW Funds
		PW FUNDS 18
\$71,609.36	October	
\$33,186.51		PW Funds
\$51,389.00		PW Funds
\$3,575.74		

Account Code #1	Amount	Spent	Account Code #2
8102-410-8105-148223-822702	\$3,432.86		8138-410-8107-148223-822702

8138-410-8107-148407-822702	\$7,500.00	
	·	
	*= -0.000	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	
8138-410-8107-148407-822702	\$7,500.00	

	\$178,452.75	\$106,446.61	
8146-410-8210-148413-822702	\$14,000.00	, , , , , , , , , , , , , , , , , , , ,	
0140-410-0210-140413-022/02	\$14,000.00		

8146-410-8210-148538-822702	\$25,000.00		8146-410-8107-148538-822702
	+		
8672-410-8210-148451-822702			
8072-410-8210-148431-822702	\$178,452.75	See Bearcamp D13	
	ψ170,432.73	See Bearcamp D13	
8125-410-8105-048215-822702	\$41,455.42		8102-410-8105-148376-822702
9102 410 9105 149277 922702	\$7.666.70		8672-410-8105-148376-822702
8102-410-8105-148376-822702 8133 410 8210 048101 822702	\$7,666.72 \$9,500.00		8672-410-8103-148376-822702
6133 410 6210 046101 622/02	φ2,300.00		
8676-410-8106-048101-822702	\$13,250.00		
53.5 115 5165 516101 622762	¥15,250.00		
8133 410 8210 048101 822702	\$41,000.00		
8133 410 8107 048101 822702	\$4,500.00		
	·		
8133 410 8210 048101 822702	\$6,750.00		
8133 410 8210 048101 822702	\$7,000.00		

8146-410-8107-148267-822702	\$15,000.00	
8146-410-8107-148267-822702	\$35,000.00	
8146-410-8107-148267-822702	\$2,500.00	
8146-410-8107-148267-822702	\$22,500.00	
8133 410 8210 048101 822702	\$86,472.74	
8138-410-8107-148919-822702	\$12,500.00	8137-410-8210-148451-822702
0100 110 010, 110, 15 022, 02	ψ1 2, εσσίσσ	010, 110 0210 1 10 101 022, 02
8138-410-8107-048101-822702	\$15,000.00	
8138-410-8107-048101-822702	\$16,000.00	8144-410-8107-048101-822702
8133 410 8107 048101 822702	\$79,898.75	8672 410 8106 048252 822705
2222 110 0107 0 10101 022702	Ψ,7,070.75	00.2 110 0100 0 10232 022103
	\$71,077.68	
	, ,	

	\$91,627.50	
	Ψ>1,027.50	
8102-410-8105-148323-822702	\$50,000.00	
	\$14,709.60	
	\$45,316.50	
8125-410-8107-148385-822702	\$103,880.92	8137-410-8210-148385-822702

See Monaco Dr		
See Monaco Dr		
8133-410-8107-148385-822702	\$17,791.74	
8133-410-8210-148385-822702	\$17,791.75	
0.770 440 0407 44000 000700	***	
8672-410-8105-148236-822702	\$3,342.34	8102-410-8105-148236-822702
	* * * * * * * * * * * * * * * * * * *	
8138-410-8107-148387-822702	\$42,000.00	
	¢<02.010.00	
	\$603,010.80	
8672-410-8210-148929-822703	\$20,000.00	
8672-410-8210-148929-822704	\$20,000.00	
3255 2153 23 322.01	, 2,223.00	

	Г	

	Г	

	Г	

Amount	Spent	Account Code #3	Amount	Spent
\$9,067.14				

\$75,000.00				
ψ, 2,000.00				
\$14,544.58				
\$14,344.36				
¢12 211 20		8133-410-8107-148962-822702	¢1 600 11	
\$12,211.30		0133-410-0107-148902-822702	\$1,689.11	
L	l .	 	!	

\$12,500,00				
\$12,500.00				
\$12,500.00				
\$12,500.00				
\$12,500.00				
\$12,500.00				
\$12,500.00				
\$6,000.00		76 A10 8106 048101 922702 & 922	\$2,200,02	
	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	
\$6,000.00	867	76 410 8106 048101 822702 & 822	\$3,390.93	

Image: Company of the company of th	
\$6,320.87 8101-410-8210-148385-822702 \$61,863.60	

\$3,342.34	8125-410-8207-148385-822702	\$20,822.37	

		T	
	l .		

		T	
	l .		

		T	
	l .		

Account Code #4	Amount	Spent	Account Code #5

the state of the s		

0100 110 0010 1100 15 0007	φ4 - 00	0120 110 0107 1100 17 0277
8133-410-8210-148962-822702	\$1,689.11	8138-410-8107-148962-822702

	<u> </u>	
8133 410 8210 048101 822702	\$1,005,10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705
8133 410 8210 048101 822702	\$1,005.10	8672 410 8105 148382 822705

8101-410-8210-148385-822702	\$48,420.40	

	<u> </u>
	<u> </u>

	<u> </u>
	<u> </u>

	<u> </u>
	<u> </u>

	1	

Amount	Spent	Notes:
		Seems to be many Semi Tractor Trailors. May use Fiber
		runed up from 1 1 21 to replace 1 1 20 residential roads due to
		Concrete LWC Main replacement area Concrete by I264, asphalt on other side of Algonquin, LWC Main rep
		SW connection should be made in SE corner @ Algonquin extending
		Puned up from F1 21 to reprace F1 20 residential roads due to
		Portion of this may have been paved with bridges project.
		Removed from paving list, in good condition.
		was paved at same time as intertweather. See FO 330002-393 for
		eamoundar count for pouring
		May have been paved into gutter from Longworth to Duncan

	Section from Broadway to Dumesini was repaved, rest will be
	accomplated with VVTC project and other naution of Couthwestern
	Brick paver sidewalk NW of 34th, Possible LSR project.
	runed up from F1 21 to replace F1 20 residential roads due to
	Fülleu up from r 21 to replace r 1 20 residential roads due to
	· imvo
	runeu up from r 1 21 to reprace r 1 20 residential roads due to
	viens
	Ray Ave may have been paved which updated ramps at this intersection
	The state of the s
	Concrete. Circle of cul-de-sac may have been paved previously.
	Concrete from Brookside to dead end. Watch for asphalt and decorate
	Watch for asphalt and decorative curbs
	Concrete, then transitions to Asphalt.
	Asphalt
	Several ramps are stairs. Likely technically infeasible.
	Pave entire triangle area at Sycamore, one set of stairs at sycamore w
	Need to confirm ADA ramps before RR tracks
	I WC work was done in area
	LWC work was done in area

I	LWC work was done in area
	Depress sidewalk to be flush with pavement at alleys where possible,
	Pushed back to FY 21 due to virus
1	dished suck to 1 1 21 due to virus
Т	Undate room on other side of Compel leading down to shoping conto
T	Update ramp on other side of Samuel leading down to shoping center Pushed back to FY 21 due to virus
1	Pushed back to FY 21 due to virus
1	Designed by QK4, design nearry complete - will need to fund in
-	shoose with first expected to take place in EV 20
l	May look to add frontage Rd off Outer Loop
	various drainaga improvaments needed, shoulder
<u> </u>	various drainage improvements needed, shoulder

On-hold until culvert replacement complete	
see above	
PCCF - Iviosi paneis 100k 0k, 1 would do select panei replace	men -
Lamas	Inont -
PCCP	
1001	
LWC LSR Work	
6743.76	
runed up from F1 21 to replace F1 20 residential roads due	το
Will be muched to EV 22	
Pushed back to FY 21 due to virus	
Pushed back to FY 21 due to virus	
Pushed back to FY 21 due to virus	
Pushed back to FY 21 due to virus	

	Dealer Head of EV 21 dealers
	Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus
	Pushed back to FT 21 due to virus
	0.5 in D 20, need to fix up one radius with potential curba nd gutter.
	Pushed back to FY 21 due to virus
	Tubled blek to 1 1 21 dde to virds
	Pushed back to FY 21 due to virus
	I ushed back to 1 1 21 due to virus
	D 1 11 1 FY 01 1 / '
	Pushed back to FY 21 due to virus
	0.5 in D 19, see other N Pope Lick
	Intersection improvement at Chenoweth Run, possible culverts and C
	Need cores taken, possibly thin asphalt. Possible Fiber project. Chec
	Bridge proejct and new development coming into area. Need to hold
1.470.1.0.1	Was repayed with parklands Project
14704.94	Also use accounts 8138-410-8107-148603-822705 for \$50,880.99 an
1	

Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Weed to replace 1 culvet for sure, but review others. Update guardrain pulse up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardra Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardra Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrailed in the surface of the sure of		
Paved by someone else 2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrai Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulsed back to FY 21 due to virus		Pushed back to FY 21 due to virus
2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulsed back to FY 21 due to virus		
2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulsed back to FY 21 due to virus		
2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulsed back to FY 21 due to virus		
2 speed humps on roadway, need to check ramps at southland Ter. Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulsed back to FY 21 due to virus		Paved by someone else
Pushed back to FY 21 due to virus Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrate of the pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		·
Section from Stawberry to macalester may have been repaved Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrant of the sure of the sur		
Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrange of the sure of th		Pushed back to FY 21 due to virus
Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrange of the sure of th		
Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrange of the sure of th		
Heritage green work complete. Will schedule for spring 2019 Heritage green work complete. Will schedule for spring 2019 Need to replace 1 culvet for sure, but review others. Update guardrange of the sure of th		Section from Stawberry to macalester may have been repayed
Heritage green work complete. Will schedule for spring 2019 Description Descripti		
Heritage green work complete. Will schedule for spring 2019 Description Descripti		Heritage green work complete. Will schedule for spring 2019
Need to replace 1 culvet for sure, but review others. Update guardrai Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		Heritage green work complete. Will schedule for spring 2019
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		Need to replace 1 culvet for cure, but review others. Undete guardrai
virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		recent to replace 1 curvet for sure, but review others. Opuate guardran
virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		
Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus		Pulled up from FY 21 to replace FY 20 residential roads due to
virus Pushed back to FY 21 due to virus		
virus Pushed back to FY 21 due to virus		virus
Pushed back to FY 21 due to virus		virus
		virus Pulled up from FY 21 to replace FY 20 residential roads due to
Pushed back to FY 21 due to virus		virus Pulled up from FY 21 to replace FY 20 residential roads due to virus
		virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus		virus Pulled up from FY 21 to replace FY 20 residential roads due to virus
		virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus		virus Pulled up from FY 21 to replace FY 20 residential roads due to virus Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus Pushed back to FY 21 due to virus

Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus
Pushed back to FY 21 due to virus
Good condition, will not be repaved.
Use accounts in order
Stop paving just past last entrance to the apartments, LWC main repla
Proposed Development may repave McNair. Various base failures, e
Look at cross drain near Six Mile Ln, others which may be present.
Pushed back to FY 21 due to virus
Will try to group with KYTC and bid seperately, design nearly
complete - will need to fund in phases with first expected to take
place in FY 20
Designed by QK4, design nearly complete - will need to fund in
phases with first expected to take place in FY 20
r respectively.

	T	
1		

	T	
1		

	T	
1		

1	I .	

		<u> </u>		
		<u> </u>		

	I	1	l .	l	

	I	1	l .	l	

	I	1	l .	l	

	I	1	l .	l	

 1		1			
		 	 		
 ·			·		

				Π			T	
dge of road	reconstruct	ion needed.	Some sort	of shoulder	will also be	needed. M	Iay need to	replace drive
					<u> </u>			
				l			ļ	

	1	1	l .	l	

	1	1	l .	l	

	1	1	l .	l	

1	1	1	1	1	1

	· · · · · · · · · · · · · · · · · · ·				
		<u> </u>	<u> </u>	<u> </u>	

	 <u> </u>	<u> </u>	<u> </u>	

	 <u> </u>	<u> </u>	<u> </u>	

	 <u> </u>	<u> </u>	<u> </u>	

		<u> </u>		<u> </u>

eway on Wi	sertown Rd	with this pr	oiect, so pr	ioritize for S	Summer 201	9.
		P-	J , ~ ~ P -			
				<u> </u>	I	