FOURMILE CANYON PROJECT
THREE WEEK SCHEDULE

As of 12 JUNE 2019

	Day	JUN Current Week									JUN Week 2							JUN Week 3							JUL Week 4							Notes
		S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
		8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	
Project Administration																																
Weekly Meeting, 10:00 AM	4					X							X							X							X				
P-N-108 Coordination Meeting													X																			
Civil																																
Fix Temp Pave S-5	1					X																										
Excavate N-5	7			X	X	X	X	X			X	X																				
Riprap in front of Wall S-1													X																			
Riprap in front of Wall S-2														X																		
Riprap in front of Wall S-3															X																	
HTM																																
Soil Nail N-5						X	X						X	X																		
Structures																																
Grade & Pave Widening N-1 & N-2	1					X																										
NW-6 Footer	4				F	F	R	P																								
NW-6 Wall	7										F	R	F	F	P			F	P													
NW-5 Footer	8																		F	F	R	P			F	F	R		P			
Set W-Beams & Pour Caissons Wall N-1	16						P	P			P	P	P	P	P			P	P	P	P	P			P	P	P		P			
West Drilling																																
Caissons Wall N-1	34						X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Caissons Wall N-2	13																															
Colorado Custom Rock																																
Stone Veneer Wall S-1	3																	X	X	X												
Stone Veneer Wall S-2	3																			X	X	X										
Stone Veneer Wall S-3	3																								X	X	X					
Drainage																																
Pipe; P-N-100	1																	X														
Pipe; P-N-103	1																		X													
Pipe; PN 104	1																			X												
Pipe; P-N-106	1																				X											
Pipe; P-N-111	1																					X										
Pipe: P-N-108	4																								X	X	X		X			
Environmental																																
Weekly Inspection	4					X							X							X							X					
Boulder County Inspection	1																															
Traffic Control																																
Move Traffic Signals Wall S-4 & 5 to N-1, 2 & 3												X																				
Lane Close with Flagging (x3) (x2 areas)	18				X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X		X			
TCI	10	X	X	X					X	X						X	X						X	X				X		X	X	
Additional Flagging	9																	X	X	X	X	X			X	X	X		X			Pipe Operation Flagging
Delivery/Specialty Item																																
Equipment																																

T= Tentative; F= Form; R= Rebar; P= Pour; C= Cure